



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

December 01, 2020

MEMORANDUM

TO : OIC - Regional Director LORETA M. MALALUAN
Regional Office No. II
Tuguegarao City, Cagayan



Transmitted herewith is the **duly approved** Request for Modification for the project under FY 2020 General Appropriation Act (GAA), viz:

Date Approved	As per GAA/Original		As Modified	
	Project Description			
December 01, 2020	1. Alicia - Angadanan - San Guillermo - Cauayan City - Naguilian Alternate Route, Package 1, Isabela		Alicia - Angadanan - San Guillermo - Cauayan City - Naguilian Alternate Route, Package 1, Isabela	
			For Comprehensive Release (FCR)	
	CW-1 – Construction of Concrete Road - 5.110 Lane Km.	₱ 76,247,333	CW-1 – Construction of Concrete Road – 2.29868 Lane Km.	₱ 37,294,765.68
	CW-2 – Construction of Concrete Bridge - 439.200 Square meters	₱ 45,823,158	CW-2 – Construction of Concrete Bridge - 439.200 Square meters	₱ 45,823,158.00
	CW-3 – Construction of Road Slope Protection Structure – 6,137.390 Square meters	₱ 35,314,351	CW-3 – Construction of Road Slope Protection Structure – 4,462.62 Square meters	₱ 31,115,851.31
	ROW Acquisition - 14,840.280 Square meters	₱ 1,906,900	ROW Acquisition – 10,099.71 Square meters	₱ 1,771,000.00
			EAO	₱ 3,995,225.01
			Sub-Total:	₱ 120,000,000
			For Later Release (FLR - 2020)	
			CW-4 – Construction of Concrete Road – 2.130 Lane Km.	₱ 33,689,091.99
			ROW Acquisition – 1,327.06 Square meters	₱ 232,700
			EAO	₱ 1,178,208.01
			Sub-Total:	₱ 35,100,000
			For Later Release (FLR - 2021)	
			CW-5 – Construction of Concrete Road – 0.360 Lane Km.	₱ 6,039,245.31
			CW-6 – Construction of Road Slope Protection Structure – 395.76 Square meters	₱ 3,464,865.69
			ROW Acquisition – 363.27345 Square meters	₱ 63,700
	EAO	₱ 5,708,259	EAO	₱ 332,189
			Sub-Total:	₱ 9,900,000
	Total	₱ 165,000,000	TOTAL:	₱ 165,000,000

In this regard, please be reminded that a **project can only be modified once** as prescribed under the FY 2020 GAA, and all approved modifications **shall be posted in the DPWH website within five (5) days from receipt thereof**. Failure to comply with this requirement shall be meted with appropriate sanctions.

Please be guided accordingly.



RAFAEL C. YABUT

Senior Undersecretary

Undersecretary for Regional Operations

Regions I, II, III, IV-A, V and CAR

CC: **Undersecretary MARIA CATALINA E. CABRAL, Ph.D.**, Planning Service, PPP and IMS

2.1 ETP/MLS



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

DEC 01 2020
MEMORANDUM

11095

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated June 1, 2020 of **LORETA M. MALALUAN, OIC – Regional Director, DPWH-REGION II**, requesting for the **modification** of project under the FY 2020 GAA, to wit:

<i>As per GAA/Original</i>			<i>As Modified</i>		
Project Description					
UACS No. 310204100692000 Project ID: P00402122LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Construction of By-Pass and Diversion Roads			Network Development - Construction of By-Pass and Diversion Roads		
Alicia - Angadanan - San Guillermo - Cauayan City - Naguilian Alternate Route, Package 1, Isabela			Alicia - Angadanan - San Guillermo - Cauayan City - Naguilian Alternate Route, Package 1, Isabela		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
			For Comprehensive Release (FCR)		
CW-1 – Construction of Concrete Road - 5.110 Lane Km.	P 15,937,831 / Lane Km.	P 76,247,333	CW-1 – Construction of Concrete Road – 2.29868 Lane Km.	P 15,937,831 / Lane Km. <i>P 31.84 M/k</i>	P 37,294,765.68
CW-2 – Construction of Concrete Bridge - 439.200 Square meters	P 45,129,190 / Square meters	P 45,823,158	CW-2 – Construction of Concrete Bridge - 439.200 Square meters	P 45,129,190 / Square meters	P 45,823,158.00
CW-3 – Construction of Road Slope Protection Structure – 6,137.390 Square meters	P 33,775.00 / Square meters	P 35,314,351	CW-3 – Construction of Road Slope Protection Structure – 4,462.62 Square meters	P 33,775.00 / Square meters ✓	P 31,115,851.31
ROW Acquisition - 14,840.280 Square meters	P 33,775.00 / Square meters	P 1,906,900	ROW Acquisition – 10,099.71 Square meters	P 33,775.00 / Square meters	P 1,771,000.00
			EAO	-	P 3,995,225.01
			Sub-Total:		P 120,000,000
			For Later Release (FLR - 2020)		
			CW-4 – Construction of Concrete Road – 2.130 Lane Km.	P 15,937,831 / Lane Km. <i>P 31.8 M/k</i>	P 33,689,091.99
			ROW Acquisition – 1,327.06 Square meters	P 33,775.00 / Square meters	P 232,700
			EAO	-	P 1,178,208.01
			Sub-Total:		P 35,100,000

Or

			For Later Release (FLR - 2021)		
			CW-5 – Construction of Concrete Road – 0.360 Lane Km.	P 15,937,831 / Lane Km. <i>P 31.84/km</i>	P 6,039,245.31
			CW-6 – Construction of Road Slope Protection Structure – 395.76 Square meters	P 33,775.00 / Square meters	P 3,464,865.69
			ROW Acquisition – 363.27345 Square meters	P 33,775.00 / Square meters	P 63,700
EAO	-	P 5,708,259	EAO	-	P 332,189
			Sub-Total:		P 9,900,000
TOTAL:		P 165,000,000	TOTAL:		P 165,000,000
Justification: <ul style="list-style-type: none">• Modification brought about by the release of budget from 165 million pesos to 120 million pesos and 45 million pesos for FY2020 GAA which has been categorized as combination of FCR and FLR.• To facilitate the procurement of the FCR category.• Decrease in physical targets of concrete road and slope protection due to inclusion of drainage structures such as concrete lined canal and RCBC to divert rainwater and to allow water to flow under the road.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT

Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 ETP/MLS

Department of Public Works and Highways
Office of the Secretary



WINOC04107

Subject to RD Certificate on the personalness of unit costs of CW-3 + CW-15 + that no award shall be made before approval of this Modification.