



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Pls return to the Office of A/S
Molano once signed/initialed.
Thank you!

Reference Number: **III-059**
Project ID: **P00604304LZ**

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated March 21, 2022 of **DPWH Region III Director Roseller A. Tolentino**, endorsing the request for Project Modification of **District Engineer Roderick A. Andal**, Aurora District Engineering Office requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit;

GAA), to wit,

As per GAA/Original			As Modified		
Project Description					
UACS No. 310108100837000 Project ID: P00604304LZ					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System - Asset Preservation - Rehabilitation/ Reconstruction of Roads with Slips, Slope Collapse, and Landslide - Secondary Roads		
Nueva Ecija-Aurora Rd - K0171 + 200 - K0171 + 800			Nueva Ecija-Aurora Rd - K0171 + 200 - K0171 + 305		
Physical Target	Unit Cost P ('000)	Allocation P ('000)	Physical Target	Unit Cost P ('000)	Estimated Cost P ('000)
CW1 - Construction of Road Slope Protection Structure: 8468.7 square meters	P 9.65 / Sq.m.	P 81,722.95	CW1 - Construction of Road Slope Protection Structure: 5034.47 square meters	P 16.23 / Sq.m.	P 81,722.95
ROW – ROW Acquisition	-	-	ROW – ROW Acquisition	-	-
EAO	-	P 2,964.05	EAO	-	P 2,964.05
Total:		P 84,687.00	Total:		P 84,687.00
Justification:					
1. Change in end station limit due to increase in height to be protected based on actual survey.					
2. Decrease in physical target and increase in unit cost per approved DED and POW with DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ROBERTO R. BERNARDO

Undersecretary for Regional Operations
In Luzon (except NCR and Region IV-B)

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

2.1 RAA/RAT/RRB

Department of Public Works and Highways
Office of the Secretary



WIN2F06246