



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **ULYSSES C. LLADO, Bataan 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202100781000 Project ID: P00505212LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development – Road Widening – Secondary Roads			Network Development – Road Widening – Secondary Roads		
Jct Layac – Balanga – Mariveles Port Rd, K0159+154 – K0159+536			Jct Layac – Balanga – Mariveles Port Rd, K0159+120 – K0160+032		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 – Road Widening / 0.764 Lane Km	P 20,523,560 / Lane Km	P 15,680,000	CW-1 – Road Widening / 0.380 Lane Km	P 21,154,105 / Lane Km	P 8,038,560
			CW-2 – Preventive Maintenance of Road: Asphalt Overlay / 1.124 Lane Km	P 6,798,434 / Lane Km	P 7,641,440
EAO	-	P 320,000	EAO	-	P 320,000
Total:		P 16,000,000	Total:		P 16,000,000
Justification: Note: CW-1 cost is still high.					
<ul style="list-style-type: none">Change in station limits to fully utilize the project cost considering the doable sections along Jct Layac – Balanga – Mariveles Port Road.Decrease in physical target for Project Component CW-1 due to adjustment of station limits doable for widening.Addition of Project Component (CW-2 – Preventive Maintenance of Road: Asphalt Overlay) is necessary to improved road safety and prevent further deterioration of the existing carriageway within the same road section.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL V. YABUT
Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 ETP/MLS

Department of Public Works and Highways
Office of the Secretary



WIN1C04094