



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated March 01, 2022 of **DPWH Region III Director ROSELLER A. TOLENTINO**, endorsing the request for Project Modification of **District Engineer Henry C. Alcantara**, Bulacan 1st District Engineering Office requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300214100042000 Project ID: P00635826LZ Convergence and Special Support Program Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Rehabilitation/ Reconstruction/ Upgrading along Manila North Road – K0031+579 - K0032+929, K0035+000 - K0035+600			Convergence and Special Support Program Special Road Fund - Motor Vehicle User's Charge (MVUC) as per R.A. 11239 - Rehabilitation/ Reconstruction/ Upgrading along Manila North Road – K0028+500 - K0029+000, K0029+200 - K0029+700		
Physical Target	Unit Cost P ('000)	Allocation P ('000)	Physical Target	Unit Cost P ('000)	Estimated Cost P ('000)
CW1 – Rehabilitation of Concrete Road/ 3.016 Lane Km	P28,136.66/ Lane Km	P 84,860.17	CW1- Reconstruction: Raising of Grade : 3.0164 Lane km. carriageway, CW2- Rehabilitation/ Major Repair of Drainage Structure along Road : 1.5082 ln.km. lined canal	P 18,849.15 / lane km. P 18,567.56 / lineal km.	P 56,856.57 P 28,003.60
ROW – ROW Acquisition	-	-	ROW – ROW Acquisition	-	-
EAO	-	P 3,077.83	EAO	-	P 3,077.83
Total:		P 87,938	Total:		P 87,938
Justification:					
<ul style="list-style-type: none">• Modification of station limit. As per actual PDE, the proposed station limits show more critical condition and needs rectification.• Physical target significantly changed from 3.016 lane km to 3.0164 lane km of carriageway & 1.5082 ln.m. lined canal since the type of work will be changed from rehabilitation of concrete road to reconstruction: raising of grade.• The type of work: Raising of Grade and Rehabilitation/Major Repair of Drainage Structure along Road is recommended due to actual condition.• Unit cost was derived using the 4th Quarter of 2021 Construction Materials Price Data (CMPD).					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Regional Operations
In Luzon (except NCR and Region IV-B)

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

2.1 ACL/MBB/RRB

Department of Public Works and Highways
Office of the Secretary



WIN2F06112