



SEP 11 2019

MEMORANDUM

FOR : MARK A. VILLAR
Secretary

Respectfully forwarded is the memorandum dated August 1, 2019 of Regional Director ROSELLER A. TOLENTINO, DPWH-REGION III, endorsing the request of Assistant Regional Director/Caretaker LORETA M. MALALUAN, Bulacan 1st DEO for the modification of project under the FY 2019 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310112100082000 Project ID: P00300044LZ OO-1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Old Cagayan Valley Rd. - K0043 + -855 - K0043 + -640			OO-1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads Old Cagayan Valley Rd. - K0043 + -855 - K0043 + -704		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 Construction of Drainage Structure along Road - 390 lineal m. EA0	P 9,385.38/ lineal m. -	P 3,660,300 P 74,700	CW-1 Construction of Drainage Structure along Road - 302 lineal m. EA0	P 12,120.20/ lineal m. -	P 3,660,300 P 74,700
Total:		P 3,735,000	Total:		P 3,735,000
Justification: • Increase in Unit Cost based on 2nd Quarter of 2019 - Construction Material Price Data (CMPD). Therefore, Physical Target has decreased. • Change in end of station limit to conform with the modified physical target.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL Q. YABUT
Senior Undersecretary
Undersecretary for Operations

in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 ETP/LTR

Department of Public Works and Highways
Office of the Secretary
WIN9C03677