



MAY 17 2021  
MEMORANDUM

Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
MANILA

FOR : **MARK A. VILLAR**  
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **RICARDO M. PUNO, Nueva Ecija 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
<b>Project Description</b>					
<b>UACS No. 310111100265000</b> <b>Project ID: P00505392LZ</b>					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads			Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Secondary Roads		
Nueva Ecija - Aurora Rd - K0145 + (-666) - <b>K0146 + 872</b>			Nueva Ecija - Aurora Rd - K0145 + (-666) - <b>K0145 + 000, K0145 + 000 - K0145 + 887.00</b>		
<b>Physical Target</b>	<b>Unit Cost</b>	<b>Allocation (P)</b>	<b>Physical Target</b>	<b>Unit Cost</b>	<b>Estimated Cost</b>
CW-1 - Construction of Drainage Structure along Road / <b>5,276.00</b> Lineal Meters	₱ 12,595.48 / Lineal Meter	₱ 66,453,760	CW-1 - Construction of Drainage Structure along Road / <b>2,820.00</b> Lineal Meters	₱ 23,565.16 / Lineal Meter	₱ 66,453,760
EAO	-	₱ 2,410,240	EAO	-	₱ 2,410,240
<b>Total:</b>		<b>₱ 68,864,000</b>	<b>Total:</b>		<b>₱ 68,864,000</b>
<b>Justification:</b>					
<ul style="list-style-type: none"><li>Change in station limits due to inclusion of construction of additional 2 lanes (3.05m- B/S), stone masonry, and road shoulder hence, decrease in physical target from 5,276 lineal meters and 2,820 lineal meters is necessary.</li><li>Unit cost was based on the 4<sup>th</sup> Quarter of 2020 - Construction Materials Price Data (CMPD).</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

*Subject to RO Certification & Resubmission of unit cost.*

**RAFAEL CAYABUT**  
Senior Undersecretary  
Undersecretary for Operations  
in Regions I, II, III, IV-A, V and CAR

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 ETP/MLS

