



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MAY 11 2021
MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **RICARDO M. PUNO, Nueva Ecija 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101100434000 Project ID: P00505699LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation – Preventive Maintenance – Primary Roads			Asset Preservation – Preventive Maintenance – Primary Roads		
Sta Rosa – Tarlac Rd – K0109 + 056 – K0109 + 507, K0110 + 1260 – K0111 + 810			Sta Rosa – Tarlac Rd – K0109 + 000 – K0109 + 726.00, K0110 + 1260.00 – K0111 + 117.15		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 – Preventive Maintenance of Road: Asphalt Overlay / 2,550 Lane Km	P 8,113,247 / Lane Km	P 20,688,780	CW-1 – Preventive Maintenance of Road: Asphalt Overlay / 1.9846 Lane Km	P 10,424,660 / Lane Km 20.8 M/km.	P 20,688,780
EAO	-	P 422,220	EAO	-	P 422,220
Total:		P 21,111,000	Total:		P 21,111,000
Justification: 22% decrease in target. <ul style="list-style-type: none">Change in station limits due to change in road width to be overlaid from two (2) lanes to four (4) lanes on K0110+126.00 – K0111+117.15 in order to avoid uneven road surface for the safety of public motorist, hence decrease in physical target from 2.550 lane km to 1.9846 lane km.Decrease in unit cost due to corrections (selective re-blocking on severely damaged pavement) and inclusion of road shoulders.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT

Senior Undersecretary

Undersecretary for Operations

In Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 ETP/MLS

Department of Public Works and Highways
Office of the Secretary



WIN1C03849