

## MEMORANDUM

FOR

MARK A. VILLAR  
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **RICARDO M. PUNO, Nueva Ecija 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
<b>Project Description</b> <b>UACS No.</b> 310102100659000 <b>Project ID:</b> P00505702LZ OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance - Secondary Roads Jct Tablang - Gabaldon Rd - K0150 + 173 - K0151 + 000			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Preventive Maintenance - Secondary Roads Jct Tablang - Gabaldon Rd - K0146 + 000 - K0146 + 940.15		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 - Preventive Maintenance of Road: Asphalt Overlay / 1.908 Lane Km	P 6,661,226 / Lane Km	P 12,709,620	CW-1 - Preventive Maintenance of Road: Asphalt Overlay / 1.8803 Lane Km	P 6,759,357 / Lane Km	P 12,709,620
EAO	-	P 259,380	EAO	-	P 259,380
<b>Total:</b>		<b>P 12,969,000</b>	<b>Total:</b>		<b>P 12,969,000</b>

**Justification:**


- Change in station limits is due to the collapse road shoulder on the original station limits that has already been included in the request under the calamity fund.
- K0146+000 - K0146+940.15 is being prioritized because of its poor road condition and in order to prevent deterioration of road.
- The decrease in physical is due to the increase in unit cost which was derived from the 4<sup>th</sup> Quarter of CY 2020 - Consolidated Materials Price Data (CMPD).

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

  
**RAFAEL ORTUBUT**

Senior Undersecretary  
Undersecretary for Operations  
in Regions I, II, III, IV-A, V and CAR

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
 Secretary

2.1 ETP/MLS

Department of Public Works and Highways  
Office of the Secretary



WIN1C03872

CATION REQUEST

ANNEX A TO FORM FOR  
MODIFICATION REQUEST

OF COST

CERTIFICATE

LIMIT OF UNIT COST