



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
MANILA

JUN 07 2021  
**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **RICARDO M. PUNO, Nueva Ecija 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310112100249000 Project ID: P00505323LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads			Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads		
Gapan - Fort Magsaysay Rd - K0104 + 491 - K0105 + 338			Gapan - Fort Magsaysay Rd - K0112 + 026.28 - K0113 + 000.00		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 - Construction of Drainage Structure along Road / 2,450.00 Lineal Meters	P 10,101.60 / Lineal Meter	P 24,748,920	CW-1 - Construction of Drainage Structure along Road / 957.75 Lineal Meters	P 25,840.69 / Lineal Meter	P 24,748,920
EAO	-	P 505,080	EAO	-	P 505,080
Total:		P 25,254,000	Total:		P 25,254,000
Justification: 61% decrease in target					
<ul style="list-style-type: none"><li>Change in station limits is due to obstructions of RROW issue on some portion that may cause the project to be unimplementable.</li><li>Decrease in physical target is due to the inclusion of paving of shoulder and asphalt overlay to homogenized with the existing pavement.</li><li>Unit cost was based on the 4<sup>th</sup> Quarter of 2020 - Construction Materials Price Data (CMPD).</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

*All attached Certificate of Cost Reasonableness.*

**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Operations  
in Regions I, II, III, IV-A, V and CAR

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 ETP/MLS