



MAY 14 2021,
MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **RICARDO M. PUNO**, Nueva Ecija 2nd DEO for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310110100217000 Project ID: P00505390LZ OO1: Ensure Safe and Reliable National Road System Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads Jose Abad Santos Ave (JASA) - K0097 + 000 - K0097 + 180, K0097 + 966 - K0098 + 967, K0099 + 652 - K0100 + 000, K0100 + 314 - K0100 + 522			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Primary Roads Jose Abad Santos Ave (JASA) - K0100 + 636.60 - K0100 + 652.00, K0100 + 655 - K0100 + 963.40, K0099 + 886.60 - K0099 + 948.10, K0100 + 272.30 - K0100 + 453		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 - Construction of Drainage Structure along Road / 3,474.00 Lineal Meters	P 4,900.00 / Lineal Meter	P 17,022,600	CW-1 - Construction of Drainage Structure along Road / 339.20 Lineal Meters	P 38,177.33 / Lineal Meter	P 12,949,750
			CW-2 - Preventive Maintenance of Road: Concrete Reblocking / 0.4844 Lane Km	P 8,408,031 / Lane Km P 16.4M/k.	P 4,072,850
EAO	-	P 347,400	EAO	-	P 347,400
Total:		P 17,370,000	Total:		P 17,370,000

Justification:

- Change/adjustment in station limits to address the needs of portions experiencing stagnation of water on the carriageway thereby decrease in physical target.
- Increase in unit cost due to the use of the high-density polyethylene pipe 100mm diameter type of drainage instead of concrete drainage structure/canal because of its durability, flexibility and safer to install.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 ETP/MLS

Department of Public Works and Highways
Office of the Secretary



WIN1C04361