



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

FOR : **ROGER G. MERCADO**
Acting Secretary

Respectfully forwarded is the memorandum dated April 14, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **ALMER C. MIRANDA, Pampanga 1st DEO** for the **modification** of project under the FY 2021 GAA, to wit:

MIRANDA, Pampanga

As per GAA/Original			As Modified		
Project Description					
UACS No. 320102104267000 Project ID: P00526411LZ					
OO2: Protect Lives and Properties Against Major Floods			OO2: Protect Lives and Properties Against Major Floods		
Flood Management – Construction / Rehabilitation of Flood Mitigation Facilities along Major River Basins and Principal Rivers			Flood Management – Construction / Rehabilitation of Flood Mitigation Facilities along Major River Basins and Principal Rivers		
Rehabilitation of Pampanga River, Sta. 0+000 – Sta. 0+78.30, Brgy. Lanang, Candaba, Pampanga			Rehabilitation of Pampanga River, Sta. 0+000 – Sta. 0+017, Brgy. Lanang, Candaba, Pampanga		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 – Rehabilitation / Major Repair of Flood Control Structure / 106.573 Lineal Meters	P 152,517.81 / Lineal Meter	P 16,254,280	CW-1 – Rehabilitation / Major Repair of Flood Control Structure / 17.000 Lineal Meters	P 956,134.12 / Lineal Meter	P 16,254,280
EAO	-	P 331,720	EAO	-	P 331,720
Total:		P 16,586,000	Total:		P 16,586,000
Justification:					
<ul style="list-style-type: none">Decrease in physical target due to the provision of main steel sheet piles (Z-type, L= 36 meters, 93% of the civil work cost) on the river side and U-type steel sheet pile (L = 6 meters) on the land side thereby change in station limits. The section is soil erosion prone area during rainy season and installation of said provision is necessary.Increase in unit cost to accommodate the use of Z-type sheet pile and as per approved POW/DUPA, DED, CMPD and Certificate of Cost Reasonableness.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL Q. YABUT
Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Acting Secretary