



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **ROGER G. MERCADO**
Acting Secretary
This Department

This refers to the memorandum dated March 18, 2022 of **DPWH Region III Director ROSELLER A. TOLENTINO**, endorsing the request for Project Modification of **District Engineer Almer C. Miranda**, Pampanga 1st District Engineering Office requesting for the approval of the **Modification** of the project under FY 2022 General Appropriation Act (GAA), to wit;

| As per GAA/Original | | | As Modified | | |
|---|---------------------------|------------------------|---|---------------------------|----------------------------|
| Project Description | | | | | |
| UACS No. 310106100750000 Project ID: P00603783LZ | | | | | |
| OO-1: Ensure Safe and Reliable National Road System | | | OO-1: Ensure Safe and Reliable National Road System | | |
| Asset Preservation Program: Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads – Tertiary Roads | | | Asset Preservation Program: Rehabilitation/Reconstruction/ Upgrading of Damaged Paved Roads – Tertiary Roads | | |
| Candaba – Sn Miguel Rd – K0074+462 – K0075+000 | | | Candaba – Sn Miguel Rd – K0074+000 – K0074+151 | | |
| Physical Target | Unit Cost P ('000) | Allocation P ('000) | Physical Target | Unit Cost P ('000) | Estimated Cost P ('000) |
| CW1 – Reconstruction to Concrete Pavement 0.986 lane-km | P 17,692.677 / Lane Km | P 17,444.98 | CW1 – Reconstruction to Concrete Pavement 0.364 lane-km | P 47,925.769 / Lane Km | P 17,444.98 |
| ROW – ROW Acquisition | - | - | ROW – ROW Acquisition | - | - |
| EAO | - | P 356.02 | EAO | - | P 356.02 |
| Total: | | P 17,801.00 | Total: | | P 17,801.00 |
| Justification: | | | | | |
| <ul style="list-style-type: none">Change in station limits to K0074+000 – K0074+151 to reconstruct the main carriageway since the modified station limits of P00605779LZ will reconstruct the outer lane (road widening).Provision of Steel Sheet Piles (Z-Type) at K0074+120 – K0074+151, with a height of 15 lineal meters, on both sides to serve as protection and support to prevent erosion since the existing soil is soft and the area is a catch basin.Increase in unit cost due to the provision of Steel Sheet Piles (Z-Type). The appropriation will not be sufficient to cover the original target; hence decrease in physical target. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Regional Operations
In Luzon (except NCR and Region IV-B)

APPROVED/DISAPPROVED:

ROGER G. MERCADO
Acting Secretary

2.1 ACL/MBB/RRB

Department of Public Works and Highways
Office of the Secretary



WIN2F06525