



OFFICE OF THE SECRETARY
Manila

May 04, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO JR.**, endorsing the request of **District Engineer GREGORIO D. AUDEA JR.**, Pampanga 2nd District Engineering Office, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200685000 Project ID: P00258088LZ					
LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Construction of Road Dike leading to Bancal Pugad, Lubao, Pampanga			Construction of Road Dike leading to Bancal Pugad, Lubao, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road / 11.40 lane-km	P 4.298M/ lane-km	P 49.0M	CW1- Construction of Concrete Road / 5.58 lane-km	P 8.781M/ lane-km	P 49.0M
EAO	-	P 1.00M	EAO	-	P 1.00M
Total		P 50.0M	Total		P 50.0M
Justification: Decrease in physical target and increase in unit cost due to the following:					
<ul style="list-style-type: none">Using the design width for the pavement of 6.10m and a thickness of 0.30m.Inclusion in the Program of Work the items for Coco-net and Vegetation to prevent soil erosion.Derived Unit Cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 mksa/LCA/ERP/DSS

Department of Public Works and Highways
Office of the Secretary

WIN8G02278



May 04, 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO JR.**, endorsing the request of **District Engineer GREGORIO D. AUDEA JR.**, Pampanga 2nd District Engineering Office, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300117200902000 Project ID: P00251887LZ					
LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Local Infrastructure Program			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Local Infrastructure Program		
Concreting of Road, Brgy. Natividad, Guagua, Pampanga			Concreting of Road, Brgy. Natividad, Guagua, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road / 1.082 lane-km	₱ 4.575M/ lane-km	₱ 4.950M	CW1- Construction of Concrete Road / 1.2642 lane-km	₱ 3.916M/ lane-km	₱ 4.950M
EAO	-	₱ 50.00T	EAO	-	₱ 50.00T
Total		₱ 5.0M	Total		₱ 5.0M
Justification:					
<ul style="list-style-type: none">Increase in physical target from 1.082 lane km to 1.2642 lane km which was derived from Program of Work based on the conducted survey and field condition.The released funds is sufficient to cover the additional length for concreting.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON

Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR


APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.4 mksa/LCA/ERP/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02280



OFFICE OF THE SECRETARY
Manila

May 4, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated May 2, 2018 of Regional Director **ANTONIO V. MOLANO, JR., DPWH-Region III**, endorsing the request of Assistant District Engineer **CECIL LAWRENCE M. CRUZ, Caretaker-Pampanga 2nd DEO** for the **modification** of project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200695000 Project ID: P00258098LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Paving of Sta. Rita Road, Lubao, Pampanga			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Paving of Sta. Rita Road, Lubao, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1-Preventive Maintenance of Road: Asphalt Overlay/ 2.32 lane km	P4.22M /lane km	P 9.80M	CW1-Construction of Concrete Road/ 1.18 lane km	P8.31M /lane km	P 9.80M
EAO	-	P 200.00T	EAO	-	P 200.00T
Total:		P 10.00M	Total:		P 10.00M
Justification:					
<ul style="list-style-type: none">Construction of Concrete Road was considered in the modification because it will connect to the same type of pavement which is a concrete pavement.Decrease in the physical target is due to the increase in the thickness of PCCP from 0.20m to 0.30m.Derived unit cost was based on approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

24 TMM/ICA/AVS/DSC

Department of Public Works and Highways
Office of the Secretary

WIN8G02281



OFFICE OF THE SECRETARY
Manila

May 4, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated May 2, 2018 of Regional Director **ANTONIO V. MOLANO, JR., DPWH-Region III**, endorsing the request of Assistant District Engineer **CECIL LAWRENCE M. CRUZ, Caretaker-Pampanga 2nd DEO** for the **modification** of project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200701000 Project ID: P00258104LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Concreting of Road, Brgy. Dila-Dila, Zone 4, Santa Rita, Pampanga			Concreting of Road, Brgy. Dila-Dila, Zone 4, Santa Rita, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1-Construction of Concrete Road/ 2.28 lane km	P4.30M /lane km	P 9.80M	CW1-Construction of Concrete Road/ 2.104 lane km	P4.66M /lane km	P 9.80M
EAO	-	P 200.00T	EAO	-	P 200.00T
Total:		P 10.00M	Total:		P 10.00M
Justification: <ul style="list-style-type: none">The decrease in the physical target is due to the result on the actual survey, plan, Program of Work, and DUPA.Increase in unit cost is due to the consideration in the Program of Works, the items of Unsuitable Excavation and Embankment from Borrow.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02282



OFFICE OF THE SECRETARY
Manila

May 4, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated May 2, 2018 of Regional Director **ANTONIO V. MOLANO, JR., DPWH-Region III**, endorsing the request of Assistant District Engineer **CECIL LAWRENCE M. CRUZ, Caretaker-Pampanga 2nd DEO** for the **modification** of project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200683000 Project ID: P00240131LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Barangay Road, Barangay San Jose Mitla - Mitla Proper, Sta. 0+000 - Sta. 4+500, Porac, Pampanga			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Barangay Road, Barangay San Jose Mitla - Mitla Proper, Sta. 0+118 – Sta. 0+597.40, Sta. 1+722.40 – Sta. 2+636, Sta. 3+105 – Sta. 3+642.40, Sta. 3+853.90 – Sta. 4+920, Porac, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1-Construction of Concrete Road/ 2.714 lane km	P15.70M /lane km	P 42,621,180	CW1-Construction of Concrete Road/ 5.993 lane km	P7.11M /lane km	P 42,621,180
EAO	-	P 869,820	EAO	-	P 869,820
Total:		P 43.491M	Total:		P 43.491M
Justification: <ul style="list-style-type: none">• <u>Increase in physical target to maximize the utilization of allocation</u>, thus, resulting to the decrease in unit cost per lineal meter.• All unpaved sections of the roads were considered due to the increase in physical target.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUNLON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary

WIN8G02284



OFFICE OF THE SECRETARY
Manila

May 4, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated May 2, 2018 of Regional Director **ANTONIO V. MOLANO, JR., DPWH-Region III**, endorsing the request of Assistant District Engineer **CECIL LAWRENCE M. CRUZ, Caretaker-Pampanga 2nd DEO** for the **modification** of project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200690000 Project ID: P00258093LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Construction of Road, Sta. Teresa 1, Lubao, Pampanga			Construction of Road, Sta. Teresa 1, Lubao, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1-Construction of Concrete Road/ 1.392 lane km	₱4.22M /lane km	₱ 5.88M	CW1-Construction of Concrete Road/ 0.786 lane km	₱7.48M /lane km	₱ 5.88M
EAO	-	₱ 120.00T	EAO	-	₱ 120.00T
Total:		₱ 6.00M	Total:		₱ 6.00M
Justification: <ul style="list-style-type: none">Decrease in physical target due to the increase in the thickness of the PCCP from 0.20m to 0.30m which resulted to the increase in the unit cost.Derived unit cost was based on approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUTLON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

WIN8G02285



May 04, 2018

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO**, endorsing the request of **District Engineer GREGORIO D. AUDEA, JR., Pampanga 2nd District Engineering Office**, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As per Modified		
Project Description					
UACS No. 300108200042000 Project ID: P00240887LZ					
LOCAL PROGRAM - Flood Control and Drainage - Drainage / Protection Works - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			LOCAL PROGRAM - Flood Control and Drainage - Drainage / Protection Works - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Construction of Drainage System (Line Canal) Brgy. Pulung Masle, Guagua, Pampanga			Construction of Drainage System (Line Canal) Brgy. Pulung Masle, Guagua, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 - Construction of Drainage Structure/ 1,480.20 lineal meter	P 13.241 T / lineal meter	P 19.600 M	CW1 - Construction of Drainage Structure/ 1,365.60 lineal meter	P 14.353 T / lineal meter	P 19.600 M
EAO	-	P 400.0 T	EAO		P 400.0 T
Total		P 20.00 M	Total		P 20.00 M
Justification:					
<ul style="list-style-type: none">The decrease in physical target is due to the inclusion in the Program of Works the Removal of Obstructions.Increased in Unit Cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SUGILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A VILLAR
Secretary

2.4 aap/LCA/ERP/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02286



May 04, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO JR.**, endorsing the request of **District Engineer GREGORIO D. AUDEA JR.**, Pampanga 2nd District Engineering Office, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200697000 Project ID: P00258100LZ					
LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Concreting of Road, Brgy. Ascomo, Guagua, Pampanga			Concreting of Road, Brgy. Ascomo, Guagua, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Concrete Road / 6.84 lane-km	₱ 4.298M/ lane-km	₱ 29.400M	CW1- Construction of Concrete Road / 4.50 lane-km	₱ 6.533M/ lane-km	₱ 29.400M
EAO	-	₱ 600.0T	EAO	-	₱ 600.0T
Total		₱ 30.0M	Total		₱ 30.0M
Justification:					
<ul style="list-style-type: none">Decrease in physical target is due to the inclusion of the Construction of Slope Protection to prevent soil erosion.Derived Unit Cost was based on approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 mksa/LCA/ERP/DSS

Department of Public Works and Highways
Office of the Secretary

WIN8G02287



May 07, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 02 May 2018 of **DPWH Region III Director ANTONIO V. MOLANO**, endorsing the request of **Assistant District Engineer CECIL LAWRENCE M. CRUZ, Caretaker - Pampanga 2nd District Engineering Office**, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

WIT;

As per GAA/Original			As per Modified		
Project Description					
UACS No. 300116200706000 Project ID: P00258109LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, Brgy. Pulungmasle, Guagua, Pampanga			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Road, Brgy. Pulungmasle, Guagua, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 - Construction of Concrete Road/ 6.84 lane-km	P 4,298.25 / lane-km	P 29.400 M	CW1 - Construction of Concrete Road/ 4.63 lane-km	P 6,349.89 / lane-km	P 29.400 M
EAO	-	P 600.0 T	EAO		P 600.0 T
Total		P 30.00 M	Total		P 30.00 M
Justification: <ul style="list-style-type: none"> Change of physical target from 6.84 lane-km to 4.63 lane-km which was derived from Program of Works based on the survey and field condition. <u>Decrease in Physical Target is due to the inclusion of the Construction of Slope Protection which is necessary to prevent erosion.</u> Derived unit cost was based on approved POW and DUPA. 					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 aap/LCA/ERP/DSS

Department of Public Works and Highways
Office of the Secretary

WIN8G02289



May 04, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO JR.**, endorsing the request of **District Engineer GREGORIO D. AUDEA JR.**, Pampanga 2nd District Engineering Office, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 320101101189000 Project ID: P00222104LZ					
OO2: Protect Lives and Properties Against Major Floods – Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems -			OO2: Protect Lives and Properties Against Major Floods – Flood Management Program - Construction/ Maintenance of Flood Mitigation Structures and Drainage Systems -		
Rehabilitation/Improvement of Dike with Slope Protection along Porac River, Sta. Rita, Lubao, Pampanga			Rehabilitation/Improvement of Dike with Slope Protection along Porac River, Sta. Rita, Lubao, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Flood Mitigation Structure/ 218.126 Im	₱ 202.18T/Im	₱ 44.100M	CW1- Construction of Flood Mitigation Structure/ 2643.68 Im	₱ 16.68T/Im	₱ 44.100M
EAO	-	₱ 900.0T	EAO	-	₱ 900.0T
Total		₱ 45.0M	Total		₱ 45.0M
Justification:					
<ul style="list-style-type: none">• <u>Increase in physical target to maximize the utilization of allocation</u>, thus, resulting to the decrease in unit cost per lineal meter.• Construction of Slope Protection at critical section is considered to strengthen the dike.• Derived Unit Cost was based on the approved POW and DUPA.					


Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOQUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8G02290



OFFICE OF THE SECRETARY
Manila

May 07, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 27 April 2018 of **DPWH Region III Director ANTONIO V. MOLANO**, endorsing the request of **District Engineer GREGORIO D. AUDEA, JR., Pampanga 2nd District Engineering Office**, for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As per Modified		
Project Description					
UACS No. 300116200035000 Project ID: P00257797LZ LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Repair/ Rehab. Of Access Road leading to SCTEX and Economic Zone, San Jose, Floridablanca, Pampanga			LOCAL PROGRAM - Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Repair/ Rehab. Of Access Road leading to SCTEX and Economic Zone, San Jose, Floridablanca, Pampanga		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 - Construction of Concrete Road/ 4.492 lane-km	₱ 15,467.50/ lane-km	₱ 69.480 M	CW1 - Construction of Concrete Road/ 8.13 lane-km	₱ 8,546.12/ lane-km	₱ 69.480 M
EAO	-	₱ 2.520 M	EAO		₱ 2.520 M
Total		₱ 72.00 M	Total		₱ 72.00 M
Justification: • Increase in Physical Target to maximize the utilization of allocation since the allocated funds is more than enough to complete the project. • Decrease in unit cost which was derived from Program of Works based on the survey and field condition. Concreting is necessary to provide convenience and decrease travel time to road-users.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A VILLAR
Secretary

2.4 aap/LCA/ERP/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02296