



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

**MEMORANDUM**

**FOR : ROGER G. MERCADO**  
Acting Secretary

This refers to the memorandum dated March 18, 2022 of **DPWH Region III Director ROSELLER A. TOLENTINO.**, endorsing their request for approval of **Modification** of the project under FY 2022 General Appropriations Act (GAA), to wit;


As per GAA/Original			As Modified		
Project Description					
UACS No. 310203100497000 Project ID: P00605778LZ					
OO-1: Ensure Safe and Reliable National Road System – Network Development – Road Widening - Tertiary Roads			OO-1: Ensure Safe and Reliable National Road System – Network Development – Road Widening - Tertiary Roads		
Gapan-Fort Magsaysay Rd - K0097 + 069 - K0099 + 612			Gapan-Fort Magsaysay Rd - K0097 + 069 - K0099 + 612		
Type of Work / Physical Target	Unit Cost ('000)	Allocation ('000)	Type of Work / Physical Target	Unit Cost ('000)	Estimated Cost ('000)
CW-1- Road Widening / 5.058 Lane Km	₱23,275.998 /Lane Km	₱117,730.00	CW-1- Road Widening / 5.058 Lane Km	₱21,368.130/ Lane Km	₱108,080.00
			ROW- ROW Acquisition / 2,857.143 sq.meters	₱3.50/ Sq.meters	₱10,000.00
EAO	-	₱4,270.00	EAO		₱3,920.00
Total		₱122,000.00	Total		₱122,000.00

**Justification:**


The modification is hereby sought due to the following reasons;

- Addition of ROW component in order to deal with the obstructions from acquiring the design width of the proposed section to be widen.
- Modified amount for the civil works, the allocated budget for the civil works is sufficient to widen the 2,554 lineal meters of road section based on the approved POW and DED in consolidation with the latest Construction Materials Price Data (CMPD).
- Adjustment in the amount of EAO in accordance with the budget for the civil works.

Based on our evaluation, the submitted request for modification of the said project is in order, hence, approval hereof is recommended.

  
**ROBERTO R. BERNARDO**  
Undersecretary for Regional Operations  
Regions I, II, III, IV-A, V & CAR

**APPROVED/DISAPPROVED+**

  
**ROGER G. MERCADO**  
Acting Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN2F06488