



MAY 31 2021
MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA


FOR : MARK A. VILLAR
Secretary

Respectfully forwarded is the memorandum dated March 25, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of District Engineer **EDWARD RICARDO G. RAMOS, Zambales 1st DEO** for the **modification** of project under the FY 2021 GAA, to wit:


to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202100784000 Project ID: P00505232LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development – Road Widening – Secondary Roads			Network Development – Road Widening – Secondary Roads		
Olangapo – Bugallon Rd – K0182 + 823 – K0183 + 792			Olangapo – Bugallon Rd – K0182 + 823 – K0183 + 663.50		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 – Road Widening / 1.936 Lane Km	P 15,185,950 / Lane Km	P 29,400,000	CW-1 – Road Widening / 1.682 Lane Km	P 17,479,191 / Lane Km	P 29,400,000
EAO	-	P 600,000	EAO	P 34 M/km	P 600,000
Total:		P 30,000,000	Total:		P 30,000,000
Justification:					
<ul style="list-style-type: none">Change in station limits due to Inclusion of shoulder paving and construction of drainage structure (i.e., cross drain) on the scope of the project, hence decrease in physical target from 1.936 lane km to 1.682 lane km is necessary.The derived unit cost is based on the approved DED and POW/DUPA with reference to the corresponding Construction Materials Price Data (CMPD).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


RAFAEL S. TABUT
Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

2.1 ETP/MLS

Department of Public Works and Highways
Office of the Secretary



WIN1C03927