reanning and PPP Services)

DEPARTMENT OF PLAN

Republic of the Philippines DEPARTMENT OF PUBLIC WORKS AND HIGHW OFFICE OF THE SECRETARY MANILA

Reference Number:

Project ID:

III-030 Z

P00526060L

EMORANDUM

:

MARK A. VILLAR

Secretary

Respectfully forwarded is the memorandum dated March 25, 2021 of Regional Director ROSELLER

A. TOLENTINO. DRWH. RESTANDARD A. TOLENTINO, DPWH-REGION III, endorsing the request of District Engineer EDWARD RICARDO G. RAMOS, Zambales 1st DEO for the modification of project under the FY 2021 GAA, to wit:

o wit:			As Modified		
As p	er GAA/Origina				
roject Description	20101106694 200526060LZ and Properties Aga — Construction/ ctures and Draina	inst Major Floods Maintenance of age Systems long Olongapo — g, Zambales	OO2: Protect Lives an Flood Management Flood Mitigation Struction Construction of Sio Bugallon Road, Salaz Physical Target	- Construction/ tures and Draina	nge Systems Jong Olongapo –
Physical Target	Unit Cost	Allocation (P)	CW-1 -		
CW-1 – Construction of Slope Protection Structures /	₱ 16,349.56 / Square Meter	₱ 39,200,000	Construction of Slope Protection Structures / 1,817.07 Square Meters	₱ 21,573.19 / Square Meter	P 39,200,000
2 397.618			EAO	-	
2,397.618					
2,397.618 Square Meters EAO		P 800,000 P 40,000,000		Total:	P 40,000,000

- Increase in unit cost due to usage of High Tensile Wire Mesh with Erosion Control Mat for the slope protection structure. Since the road section is prone from soil erosion and rock fall, said material will be much effective to prevent natural calamities in order to assure the end user's
- Decreased in physical target varies with the increased in unit cost per approved DED and POW/DUPA consolidated on the latest Construction Materials Price Data (CMPD).

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT Senior Undersecretary Undersecretary for Operations in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

2.1 ETP/MLS

WIN1C03789