



JUN 10 2021
MEMORANDUM

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

FOR : MARK A. VILLAR
Secretary

Respectfully forwarded is the memorandum dated March 29, 2021 of Regional Director **ROSELLER A. TOLENTINO, DPWH-REGION III**, endorsing the request of OIC-District Engineer **ROSBE S. DIZON, Zambales 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310101100445000 Project ID: P00505741LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation – Preventive Maintenance – Primary Roads			Asset Preservation – Preventive Maintenance – Primary Roads		
Jose Abad Santos Ave (JASA) – K0123 + 000 – K0125 + 000, K0125 + 080 – K0125 + 180			Jose Abad Santos Ave (JASA) – K0123 + 000 – K0124 + 317		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 – Preventive Maintenance of Road: Asphalt Overlay / 8.288 Lane Km	P 4,300,389 / Lane Km	P 35,641,620	CW-1 – Preventive Maintenance of Road: Asphalt Overlay / 5.264 Lane Km	P 6,770,824 / Lane Km P 13.4 M / km	P 35,641,620
EAO	-	P 727,380	EAO	-	P 727,380
Total:		P 36,369,000	Total:		P 36,369,000
Justification: 36% decrease in target.					
<ul style="list-style-type: none">Decreased in physical target (i.e., 36%) based on the approved Detailed Engineering Design and POW/DUPA. Derived unit cost was consolidated from the prevailing prices of materials on the 4th Quarter of Construction Materials Price Data (CMPD) of CY 2020.Change in station limits to prioritize the 4 lanes of K0123+000 – K0124+317 which tends to be the most critical section (i.e., fair to poor condition) from the original stations of the project.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 ETP/MLS

Department of Public Works and Highways
Office of the Secretary



WIN1C03920