



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

03 MAY 2018


MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully forwarded is the letter dated April 4, 2018, of OIC – Regional Director **POL M. DELOS SANTOS**, DPWH - REGION XIII, favorably endorsing the request for Project Modification of Surigao Del Norte 2nd District Engineering Office under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200112000 Project ID: P00257833MN					
Local Program Local - National Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Brgy. Navarro – Lobo – Inyaran Road, Socorro, Bucas Grande, Surigao del Norte			Local Program Local - National Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects Concreting of Brgy. Navarro – Lobo – Inyaran Road, Socorro, Bucas Grande, Surigao del Norte		
Physical Target	Unit Cost (P)	Allocation (P)	Physical Target	Unit Cost (P)	Allocation (P)
CW-1– Construction of Concrete Road 6.40 Lane Km	12,062,500.00/Lane Km	77,200,000	CW-1– Construction of Concrete Road 5.60 Lane Km	13,785,714.29/Lane Km	77,200,000
EAO	-	2,800,000.00	EAO	-	2,800,000.00
Total:		P 80,000,000.00	Total:		P 80,000,000.00
Justification:					
Modification is requested due to the following:					
<ul style="list-style-type: none">➤ <u>Reduction of physical target</u> from 6.40 lane km to 5.60 lane km due to large amount of earthworks & drainage and slope protection structures which constitutes 19.02% of the budget allocation.➤ It is an opening project traversing on a mountainous road.➤ Unavailability of aggregates subbase course, fine and coarse aggregates in the locality/ district.➤ <u>Triple handling of Subbase course, fine and coarse aggregates</u> from Anao- aon quarry source, Surigao del Norte with a distance of 84 km (from Anao-aon to Surigao City Port= 10 km, Surigao City to Socorro Port= 69 km and Socorro Port to Project Site= 5 km).					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


RAFAEL S. YABUT
Senior Undersecretary
Mindanao Regional Operations

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

2.1 NAV/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02764