



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

10 APR 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated **23 March 2018** of **DPWH Region VII Director ADOR G. CANLAS, CESO IV**, requesting for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100361000 Project ID: P00200423VS					
001:Ensure Safe and Reliable National Road System			001:Ensure Safe and Reliable National Road System		
Construction of Bypass/Diversion Road			Construction of Bypass/Diversion Road		
Carcar Diversion Road incl. ROW, Cebu			Carcar Diversion Road incl. ROW, Cebu		
Physical Target	Unit Cost P ('000)	Allocation P ('000)	Physical Target	Unit Cost P ('000)	Estimated Cost P ('000)
CW1- Construction of Concrete Road 3.50 Lane Km	P 14,000/Lane Km	P 49,000	CW1- Construction of Concrete Road 0.57 Lane Km.	P 19,298.25/ Lane Km	P 11,000
			CW2- Construction of Gravel Road 0.76 Lane Km.	P 26,315.79/ Lane Km.	P 20,000
			CW3- Construction of Road Slope Protection Structure 2,332 Sq. m	P 5,574.62/ Sq. m	P 13,000
			ROW – ROW Acquisition 673 Sq. m	-	P 5,0000
EAO		P 1,000	EAO		P 1,0000
Total:		P 50,000	Total:		P 50,000
Justification:					
1. Decreased in Project Target from 3.50 Lane Km. to 0.57 Lane Km. due to the remaining unpaved road is only 0.57 Lane Km.					
2. Construction of Gravel Road CW2- was introduced to serve the purpose of the project By-pass Road with 4.0 meters height and 12 meters width, and to maximize the funding allotment.					
3. Construction of Road Slope Protection Structure CW3- was introduced to prevent soil erosion.					
4. Road Right of Way Cost was already determined.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Operations
In Visayas, NCR, and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

3.4 APJ/RRB

ROBERTO R. BERNARDO
Undersecretary
OFFICER - IN - CHARGE

Department of Public Works and Highways
Office of the Secretary



WIN8F05411