



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

MAR 26 2018

**MEMORANDUM**

FOR : **MARK A. VILLAR**  
Secretary

Respectfully forwarded is the Memorandum dated March 8, 2018, of OIC- Regional Director **POL M. DELOS SANTOS**, DPWH-REGION XIII, favourably endorsing the request of District Engineer **RUEL B. BANTUGAN, MPA**, Surigao del Sur 1<sup>st</sup> District Engineering Office for the **modification** of project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300203100664000 Project ID: P00230330MN Convergence and Special Support Program Construction/Improvement of Access Roads leading to Declared Tourism Destinations NRJ – Cagwait Road leading White Beach Resort, Cagwait, Surigao del Sur			Convergence and Special Support Program Construction/Improvement of Access Roads leading to Declared Tourism Destinations NRJ – Cagwait Road leading White Beach Resort Cagwait, Surigao del Sur		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
CW-1 – Construction of Concrete Road 2.694 lane km	₱14,550,853.75/ lane km	₱39,200,000.00	CW-1 – Construction of Concrete Road 0.698 lane km	₱28,815,324.34 /lane km	₱20,113,096.41
			CW-2 – Construction of Concrete Bridge (Substructure only at Abutment "A" and "B" 1 Number of.	₱5,146,664.94/ No. of	₱5,146,664.97
			CW-3 – Construction of Road Slope Protection Structure 4,565.17 sq.m.	₱3,053.61/ sq.m.	₱13,940,238.62
EAO		₱800,000.00	EAO		₱800,000.00
	Total:	₱40,000,000		Total:	₱40,000,000
Justification: <ul style="list-style-type: none"><li>Construction of Bridge Abutment "A" and "B" in preparation for the tourism circuit/loop.</li><li>Large volume of unsuitable soil excavation which constitutes 4.69% of the total project cost.</li><li>Large volume of embankment from roadway excavation (28.56 % in total pay item amounting to Php 11,247,502.09).</li><li>Construction of concrete slope protection and drainage structures which are necessary to protect the road from soil erosion.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**

Senior Undersecretary

Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**

Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN8C02339

2.1MI S/ACF/RC