



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

June 13, 2017

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 05 June 2017 of **DPWH NCR Director MELVIN B. NAVARRO**, endorsing the request of District Engineer **ROSELLER A. TOLENTINO** Quezon City 1<sup>st</sup> District Engineering Office, for the **modification** of the hereunder stated project:

Location	Project Description		Physical Target / Cost	
	as per GAA <b>UACS: 292004020100401</b>	as modified	per GAA/Original	as modified
Brgy. Sto. Cristo, Quezon City	<b>Locally Funded Projects:</b> Local Infrastructure Program - Flood Control and Drainage - Flood Control Structures/ Facilities, Construction of Flood Control (Aranan-Mariblo Creek-San Francisco San Juan River-Mindanao-Tullahan River), West Triangle, Quezon City	<b>Locally Funded Projects:</b> Local Infrastructure Program - Flood Control and Drainage - Flood Control Structures/ Facilities, Construction/ <b>Rehabilitation of Flood Mitigation Facilities along Major River Basins &amp; Principal Rivers at Culiati Creek, &amp; Tributaries Brgy. Sto. Cristo, Quezon City</b>	500 Lm ✓	786 Lm ✓
			<b>Unit Cost:</b> P40,000.00/Lm	<b>Unit Cost:</b> P25,445.29/Lm ✓
	(Construction of Flood Mitigation Structure)	(Construction of Slope Protection Structure)	<b>Allocation:</b> PhP 20M ✓	<b>Estimated Cost:</b> PhP 20M ✓
<b>Justification:</b> Aranan-Mariblo Creek cannot be implemented as of this time due to presence of informal settlers, and Aranan Creek in the Area of Brgy. West Triangle is being funded by the Local Government Unit. Culiati Creek is a tributary of San Juan River, Construction & Rehabilitation at this waterway will improve discharge to downstream areas of Dist. 1.				

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**ROMEO S. MOMO, CESO I**  
Undersecretary for Luzon Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**RAFAEL S. YABUT**  
Senior Undersecretary  
Officer-In-Charge

**NOTE:** Copies of the approved project modification requests are forwarded to the Office of Undersecretary Maria Catalina E. Cabral, PhD, CESO I.

2.4 mksa/AVS/ERP/RSM

Department of Public Works and Highways  
Office of the Secretary



WIN7F04865