



July 08, 2019

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 01 June 2019 of **DPWH Region IX Director CAYAMOMBAO D. DIA** endorsing the request of **District Engineer NAJIB D. DILANGALEN, Zamboanga Sibugay 2<sup>nd</sup>, District Engineering Office**, for the approval of the Modification of the hereunder project covered by CY 2019 General Appropriation Act (GAA), to wit;

This refers to the request of the CAYAMOMBAO D. DIA endorsing the request of the Zamboanga Sibugay 2<sup>nd</sup>, District Engineering Office, for the EAO, for the E

**Justification:**

Originally, the intention was to use stone masonry combined with reinforced concrete retaining wall for the slope protection of all the sections. However, the design requirements of the project after the actual survey will be using reinforced concrete for K1757 + (-640) — K1757 + (-528); stone masonry for K1757 + 150 - K1757 + 180; gabions and stone masonry for K1850 + 250 - K1850 + 280, resulting to the excess in available funds. Hence, to maximize the utilization of fund, station limits have been changed to increase the physical target. The unit cost of the item of works involved are within the range of the prevailing cost of the Department.

Based on our evaluation, the submitted request for modification of the said project is in order hence, it is respectfully recommended to the Secretary for his consideration and approval.

**DIMAS S. SOQUILON, CESO I**

Undersecretary for Regional Operations in Mindanao

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**

Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN9G02652