

10 APR 2018

## MEMORANDUM

**FOR : MARK A. VILLAR**  
Secretary  
This Department

Respectfully submitted is the Memorandum dated April 4, 2018 of **Regional Director JORGE U. SEBASTIAN, JR., CESO III** of DPWH - Region IX, requesting for approval the Modification of Project to be implemented by the said region under FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310305100030000</b> <b>Project ID: P00201111MN</b> OO1: Ensure Safe and Reliable National Road System – Bridge Program - Widening of Permanent Bridges  Dicayo Bridge (B00425MN) along Dipolog-Sindangan - Liloy Rd			OO1: Ensure Safe and Reliable National Road System – Bridge Program - Widening of Permanent Bridges  Dicayo Bridge (B00425MN) along Dipolog-Sindangan - Liloy Rd		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Estimated Cost
<b>CW-1 –</b> Widening of Bridge: <u>1,081.905</u> Sq.m	₱ 101,316.08 /lane-km	₱ 109,624,000	<b>CW-1 –</b> Widening of Bridge: <b><u>1,486.71</u></b> sq.m	₱ 73,729.61 /lane-km	₱ 109,614,554.32
			<b>CW-2 ROW</b> <b><u>31.49</u></b> sq.m	₱ 300/sq.m	₱ 9,445.68
<b>EAO</b>	-	₱ 3,976,000	<b>EAO</b>	-	₱ 3,976,000
<b>Total</b>		<b>₱ 113,600,000</b>	<b>Total</b>		<b>₱ 113,600,000</b>
<b>Justification:</b>					
<ul style="list-style-type: none"><li>➤ The physical target increased from <u>1,081.905</u> sq.m. to <u>1,486.71</u> sq.m. to maximize utilization of funds based on actual field requirements.</li><li>➤ <u>Provision of Right Of Way Acquisition</u> for smooth implementation of the project since same was not considered in the GAA.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Mindanao Regional Operations

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.1 NDJC/ACF/RCY

**ROBERTO R. BERNARDO**  
Undersecretary  
OFFICER - IN - CHARGE

Department of Public Works and Highways  
Office of the Secretary



WIN8C02524