



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 06, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated April 3, 2018 of Regional Director **MELANIO C. BRIOSOS, DPWH-Region II**, endorsing the request of District Engineer **EDITHA R. BABARAN, Isabela 3rd DEO**, for the **modification** of project under the FY2018 GAA, to wit:

| As per GAA/Original | | | As Modified | | |
|--|--------------|-----------------|---|----------------|-----------------|
| Project Description | | | | | |
| UACS No. 320101101011000 Project ID: P00222112LZ OO2: Protect Lives and Properties Against Major Floods – Flood Management Program – Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Magat River Flood Control Project, Sta. 0+000 - Sta. 0+428, Lalog, Luna, Isabela | | | OO2: Protect Lives and Properties Against Major Floods – Flood Management Program – Construction/Maintenance of Flood Mitigation Structures and Drainage Systems Construction of Magat River Flood Control Project, Sta. 0+000 - Sta. 0+172.40 , Lalog, Luna, Isabela | | |
| Type of Work/ Physical Target | Unit Cost | Allocation | Type of Work/ Physical Target | Unit Cost | Estimated Cost |
| CW1- Construction of Flood Mitigation Structure/ 474 lm | ₱62.03 T /lm | ₱29.40 M | CW1- Construction of Flood Mitigation Structure/ 172.40 lm | ₱170.534 T /lm | ₱29.40 M |
| EAO | - | ₱600.00 T | EAO | - | ₱600.00 T |
| Total: | | ₱30.00 M | Total: | | ₱30.00 M |
| Justification: <ul style="list-style-type: none">Modification is sought due to the decrease in the physical target.The original physical target does not coincide with the station limits. In addition, project is shortened due to the increase in the inclined length (from L=5.12m to L=7.52m) of the revetment on steel sheet piles (L=9.00m) to totally cover the bank, thus, coverage area also increases (Designed Flood Level = 104.45m), thus rendering the increase in unit cost per linear meter. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUNON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

