



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

25 MAY 2018


MEMORANDUM

FOR : Secretary MARK A. VILLAR
This Department

This refers to the Memorandum dated 03 May 2018 of **DPWH NCR Regional Director MELVIN B. NAVARRO**, endorsing the request for approval of **Modification** of District Engineer CASIANO P. DE GUZMAN, Metro Manila 3rd District Engineering Office of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116200320000 Project ID: P00240612LZ					
Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects – Local Roads and Bridges			Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects – Local Roads and Bridges		
Local Roads and Bridges – Local Roads			Local Roads and Bridges – Local Roads		
Improvement of Road and drainage system- Claudio Molina St., Brgy. Veinte Reales (from T. Santiago St. to Mercury St.) Brgy. Veinte Reales, Valenzuela City			Improvement of Road and drainage system- Claudio Molina St., Brgy. Veinte Reales (from T. Santiago St. to Mercury St.) Brgy. Veinte Reales, Valenzuela City		
Physical Target	Unit Cost(P'000)	Allocation	Physical Target	Unit Cost(P'000)	Estimated Cost
CW1- Rehabilitation of Concrete Road 1.500 Lane Km	₱ 16,986.67/ Lane Km	₱ 25.480 M	CW1- Rehabilitation of Concrete Road 1.014 Lane Km	₱ 25,128.21/ Lane Km	₱ 25.480 M
EAO	-	₱ 0.520 M	EAO	-	₱ 0.520 M
Total:		₱ 26.0 M	Total:		₱ 26.0 M
Justifications: Decreased in physical target from 1.500 lane kilometer to 1.014 lane kilometer due to following reason: <ul style="list-style-type: none">- Construction of 1,032.00 lineal meter of box culvert with concrete curb on both sides of the road.- Construction of 280.00 lineal meter of concrete canal.- Construction of 275.00 lineal meter of ditch leading to Veinte Reales Pumping Station.- Removal of obstruction- 7 days curing period of concrete pavement since road section is a busv road.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.


ROBERTO R. BERNARDO
Undersecretary for Operation
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8F05546