



07 MAY 2018

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : MARK A. VILLAR
Secretary
This Department

Respectfully forwarded is the letter dated March 28, 2018, of OIC – Regional Director **POL M. DELOS SANTOS**, DPWH - REGION XIII, favorably endorsing the request for Project Modification of Surigao Del Norte 2nd District Engineering Office under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109100020000 Project ID: P00200287MN OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads Jct Del Carmen-Sta Monica-Sn Isidro Rd – K0040 + (-673) – K0040 + (-432)			OO1: Ensure Safe and Reliable National Road System Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Tertiary Roads Jct Del Carmen-Sta Monica-San Isidro Road – K0039 + 330 – K0039 + 571		
Physical Target	Unit Cost (P)	Allocation (P)	Physical Target	Unit Cost (P)	Allocation (P)
CW-1– Construction of Road Slope Protection Structure 3,856.00 Square Meters (m2)	17,296.92/Square Meters (m2)	66,693,080.00	CW-1– Construction of Road Slope Protection Structure 3,694.34 Square Meters (m2)	18,052.77/Square Meters (m2)	66,693,080.00
EAO	-	2,418,920.00	EAO	-	2,418,920.00
	Total:	P 69,112,000.00		Total:	P 69,112,000.00
Justification: Modification is requested due to the following: ➤ Decrease in physical target based on the actual survey considering that the average slant height of the slope on critical section is 15.3 meters and it needs immediate action to prevent erosion. ➤ To rectify the station limit as K0039 + 330 – K0039 + 571 since K0040 + (-673) – K0040 + (-432) does not exist in the RBIA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL YABUT
Senior Undersecretary
Mindanao Regional Operations

APPROVED DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN8C02797