



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
OFFICE OF THE SECRETARY  
Manila

04 JUN 2018

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary  
This Department

Respectfully forwarded is the letter dated April 4, 2018, of OIC – Regional Director **POL M. DELOS SANTOS**, DPWH - REGION XIII, favorably endorsing the request for Project Modification of Surigao Del Norte 2<sup>nd</sup> District Engineering Office under the FY 2018 GAA, to wit:

| As per GAA/Original  |                      |                       | As Modified   |                       |                       |
|--|----------------------|-----------------------|---|-----------------------|-----------------------|
| Project Description  |                      |                       |   |                       |                       |
| <b>UACS No. 300117202251000</b><br><b>Project ID: P00255870MN</b><br>Local Program Local - National Roads and Bridges - Local Roads - Local Infrastructure Program<br>Completion of Union-Malinao Road, Dapa, Suigao del Norte |                      |                       | Local Program Local - National Roads and Bridges - Local Roads - Local Infrastructure Program<br>Completion of Union-Malinao Road, Dapa, Suigao del Norte |                       |                       |
| Physical Target  | Unit Cost (P)        | Allocation (P)        | Physical Target   | Unit Cost (P)         | Allocation (P)        |
| CW-1- Construction of Concrete Road<br>0.80 Lane Km  | 1,250,000.00/Lane Km | 1,000,000             | CW-1- Construction of Concrete Road<br>0.172 Lane Km  | 5,813,953.488/Lane Km | 1,000,000             |
| EAO  | -                    | -                     | EAO   | -                     | -                     |
|  | <b>Total:</b>        | <b>P 1,000,000.00</b> |   | <b>Total:</b>         | <b>P 1,000,000.00</b> |

**Justification:**

➤ Modification is requested due to reduction of 0.628 lane km in physical target from 0.80 lane km to 0.172 lane km. due to the following:

1. Insufficient funds to complete the physical target of 0.80 lane km.
2. Unavailability of aggregates sub- base course, fine and coarse aggregates in the locality/ district.
3. Triple handling of Subbase course, fine and coarse aggregates from Anao- aon quarry source, Surigao del Norte with a distance of 82 km (from Anao-aon to Surigao City Port= 10 km, Surigao City to Dapa Port= 62 km and Dapa Port to Project Site= 10 km).

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**RAFAEL C. YABUT**  
Senior Undersecretary  
Mindanao Regional Operations


**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

**RAFAEL C. YABUT**  
Senior Undersecretary  
Officer-In-Charge

2.1 NAV/ACF/RCY

Department of Public Works and Highways  
Office of the Secretary



WIN8C03105