



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

JUN 30 2021

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated April 22, 2021 of Regional Director **LORETA M. MALALUAN, DPWH-REGION II**, endorsing the request of District Engineer **JAMES P. FERRER, Cagayan 1st DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original		As Modified	
Project Description			
UACS No. 300211100067000 Project ID: P00534640LZ			
Convergence and Special Support Program		Convergence and Special Support Program	
Special Road Fund – Motor Vehicle User’s Charge (MVUC) as per R.A. 11239		Special Road Fund – Motor Vehicle User’s Charge (MVUC) as per R.A. 11239	
Road Construction/concreting – Centro Norte – Taligan Road, Gattaran, Cagayan		Road Construction/concreting – Centro Norte – Taligan Road, Gattaran, Cagayan	
Physical Target	Unit Cost	Physical Target	Unit Cost
CW-1 – Construction of Concrete Road – 1.040 Lane Km	₱ 13,918,269 / Lane Km	CW-1 – Construction of Concrete Road – 1.004 Lane Km	₱ 14,417,331 / Lane Km
EAO	-	EAO	₱ 525,000
Total: ₱ 15,000,000		Total: ₱ 15,000,000	

Justification:

- A slight decrease in physical target of about 3.46% in view of the design requirement of the roadway with a 6.10m width (2 lanes @ 3.05m/lane) and a 0.28m thick PCCP, 0.15m thick PCCP shoulder both sides and a 0.35m thick Aggregate Sub-base, inclusion of a provision of drainage and slope protection with reinforced concrete pipe culverts, lined canal and catch basin accounts to 27.33% of the project cost.
- The increase in unit cost was derived from the approved POW, DUPA, CMPD and Certificate of Reasonableness of Cost.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL B. YABUT

Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR

Secretary

Department of Public Works and Highways
Office of the Secretary

2.1 ETP/MLS



WIN1C04157



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

June 30, 2021

MEMORANDUM

TO : Regional Director LORETA M. MALALUAN
Regional Office No. II
Tuguegarao City, Cagayan

ATTENTION : District Engineer JAMES P. FERRER
Cagayan 1st DEO

Transmitted herewith are the **duly approved** Request for Modification for the projects under FY 2021 General Appropriation Act (GAA), viz:

Date Approved	As per GAA/Original		Project Description	As Modified
June 30, 2021	1. Road	Construction/concreting – Centro Norte – Taligan Road, Gattaran, Cagayan	Road Construction/concreting – Centro Norte – Taligan Road, Gattaran, Cagayan	
	CW-1 –		CW-1 –	
	Construction of Concrete Road –	₱ 14,475,000	Construction of Concrete Road –	₱ 14,475,000
	1.040 Lane Km		1.004 Lane Km	
	EAO	₱ 525,000	EAO	₱ 525,000
	Total	₱ 15,000,000	Total	₱ 15,000,000

In this regard, please be reminded that a **project can only be modified once** as prescribed under the FY 2021 GAA, and all approved modifications **shall be posted in the DPWH website within five (5) days from receipt thereof**. Failure to comply with this requirement shall be meted with appropriate sanctions.

Please be guided accordingly.


RAFAEL A. YABUT
Senior Undersecretary
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V and CAR

Cc: **Undersecretary MARIA CATALINA E. CABRAL, Ph.D.**, Information Management, Planning and PPP Services
Assistant Secretary WILFREDO S. MALLARI, Regional Operations in Regions I,II,III,IV-A,V and CAR

2.1 ETP/MLS