



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

03 APR 2018

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the Memorandum dated February 9, 2018 of **DPWH Region VII Director ADOR G. CANLAS JR., CESO IV**, requesting for the approval of the **Modification** of the project under FY 2018 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310201100254000</b> <b>Project ID: P00200501VS</b> Organizational Outcome 1: Ensure Safe and Reliable National Road System  Network Development – Road Widening-Primary Road  Bais - Kabankalan Rd incl. ROW - K0085+848 - K0086+420, K0086+500-K0086+800, K0086+640 - K0086+800			Organizational Outcome 1: Ensure Safe and Reliable National Road System  Network Development – Road Widening-Primary Road  Bais - Kabankalan Rd incl. ROW-K0085+848-K0086+420, K0086+500- <b>K0086+756.50</b> , K0086+640- <b>K0086+757</b>		
Physical Target	Unit Cost ('000)	Allocation	Physical Target	Unit Cost (P'000)	Estimated Cost
CW1-Road Widening: 1.026LK	₱15,625.74 /Lane Km	₱ 16.032M	CW1-Road Widening: <b>0.9395 LK</b>	<b>₱17,064.40/ Lane Km</b>	<b>₱ 16.032M</b>
CW2-ROW Acquisition: 2,500 sq.m.	₱3.00/sq.m.	₱ 7.500M	CW2-ROW Acquisition: 2,500 sq.m.	₱3.00/sq.m.	₱ 7.500M
EAO	-	₱ .480M	EAO	-	₱ .480M
Total:		₱ 24.012M	Total:		₱ 24.012M
<b>Justification:</b> 1. Modification is sought due to the decrease in Physical Target from 1.026 Lane Km to 0.9395 Lane Km caused by the provision of Roadside and Slope Protection structure, Drainage Canal and a Paved shoulder, which is necessary for the project. 2. The unit cost for Road Widening project is still within the unit range set by the Department.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO**

Undersecretary  
Regional Operations in Visayas, NCR and Region IV-B

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

3.4 APJ/RRB

Department of Public Works and Highways  
Office of the Secretary

