




Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
MANILA

May 24, 2021

**MEMORANDUM**

**TO : Regional Director VIRGILIO C. EDUARTE**  
Regional Office V



Transmitted herewith are the **duly approved** Request for Modification for the project under FY 2021 General Appropriation Act (GAA), RA 11518, viz:

Date Approved	As per GAA/Original		As Modified	
	Project Description			
May 24, 2021	1. Bacon-Manito Rd, Package 1, Sorsogon		Bacon-Manito Rd, Package 1, Sorsogon	
	CW-1 Construction of Concrete Road - <b>2.083 Lane Km</b>	₱ 68,279,944	CW-1 Construction of Concrete Road - <b>1.9754 Lane Km</b>	₱ 82,432,016
	CW-2 Construction of Drainage Structure along Road - <b>2082.667 Lineal meters</b>	₱ 15,433,040	CW-2 Construction of Drainage Structure along Road - <b>1962.65 Lineal meters</b>	₱ 10,363,150
	CW-3 Construction of Road Slope Protection Structure- <b>5085.711 Square meters</b>	₱ 22,437,016	CW-3 Construction of Road Slope Protection Structure- <b>5269.76 Square meters</b>	₱ 10,379,156
			CW-4 Construction of Gravel Road - <b>0.2835 Lane Km</b>	₱ 2,975,679
	EAO	₱ 3,850,000	EAO	₱ 3,850,000
	<b>Total</b>	<b>₱ 110,000,000</b>	<b>Total</b>	<b>₱ 110,000,000</b>

In this regard, please be reminded that a **project can only be modified once** as prescribed under the FY 2021 GAA, and all approved modifications **shall be posted in the DPWH website within five (5) days from receipt thereof**. Failure to comply with this requirement shall be meted with appropriate sanctions.

Please be guided accordingly.

  
**RAFAEL C. YABUT**

Senior Undersecretary  
Undersecretary for Regional Operations  
Regions I, II, III, IV-A, V and CAR

cc: **Undersecretary MARIA CATALINA E. CABRAL, Ph.D.**, Information Management, Planning and PPP Services  
**Assistant Secretary WILFREDO S. MALLARI.**, Regional Operations in Regions I, II, III, IV-A, V and CAR



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**CENTRAL OFFICE**  
Manila

**Programming Division Evaluation Sheet**

Name of Project: Bacon-Manito Rd, Package 1, Sorsogon Project ID: P00506301LZ  
Appropriation: 110,000,000  
Implementing Office: Regional Office V Date: 04/16/2021


**A. TYPE OF REQUEST**

**A.1** ☐ **Change in Implementing Office/Operating Unit due to**

- A.1.1 ☐ Geographical Jurisdiction  
A.1.2 ☐ Approval of Authority to Bid/Implement

**A.2** ☒ **PROJECT MODIFICATION/ADJUSTMENTS**

- A.2.1 ☐ Typographical Error/s  
A.2.2 ☐ Change in Location (for non-existent locations only)  
A.2.3 ☐ Change in Station Limits  
A.2.4 ☐ Addition/Deletion of Word/s  
A.2.5 ☒ Change in Project Component/s Details  
A.2.5.1 ☐ Change in Targets ONLY  
A.2.5.2 ☐ Change in Scope of Work ONLY  
A.2.5.3 ☐ Change in Component Amount ONLY  
A.2.5.4 ☐ Addition of Component ONLY (incl. EXC Component)  
A.2.5.5 ☐ Deletion of Component ONLY  
A.2.5.6 ☐ Movement of Funds bet. Components ONLY  
A.2.5.7 ☒ MULTIPLE changes in Component Details



**B. EVALUATION**

- B.1 ☒ MAY BE ALLOWED as per the GAA Provisions  
B.2 ☐ NOT ALLOWED as per the GAA Provisions

**C. FUND SOURCE FY 2021 GAA, R.A. 11518**

- C.1 ☐ FLR (☐Released ☐Unreleased) Amount: \_\_\_\_\_  
C.2 ☒ FCR

**D. Remarks:** CW1 - physical target (5.17% decrease), unit cost (27.30% increase)  
CW2 - physical target (5.76% decrease), unit cost (28.74% decrease)  
CW3 - physical target (3.62% increase), unit cost (55.35% decrease)

Evaluated By: Janica Anna P. Ojenar-Beloy  
Regional Coordinator

Noted By: Leonora C. Galang  
Section Chief

**ACTION SLIP**

Project ID: P00506301LZ Date: \_\_\_\_\_  
FOR : USEC FOR OPERATIONS ☒ RCY ☐ RBB ☐ ERP, Jr. ☐ EKS

REMARKS: ☒ Reviewed by Planning Service  
☒ Recommended for Approval  
☐ Remarks: \_\_\_\_\_

[Signature]

MARIA CATALINA E. CABRAL, PhD, CESO I

Undersecretary for Information Management, Planning  
and PPP Services

[Signature]





Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
MANILA

**MAY 24 2021**  
**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary


Respectfully forwarded is the memorandum dated March 8, 2021 of Regional Director **VIRGILIO C. EDUARTE, DPWH-REGION V**, endorsing the requesting for the **modification** of project under the FY 2021 GAA, RA 11518, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310205100576000 Project ID: P00506301LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Construction of Missing Links/ New Roads			Network Development - Construction of Missing Links/ New Roads		
Bacon-Manito Rd, Package 1, Sorsogon			Bacon-Manito Rd, Package 1, Sorsogon		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 Construction of Concrete Road - 2.083 Lane Km	₱ 32,779,618 / Lane Km	₱ 68,279,944	CW-1 Construction of Concrete Road - 1.9754 Lane Km	₱ 41,729,278 / Lane Km 82 M / Km.	₱ 82,432,016
CW-2 Construction of Drainage Structure along Road - 2082.667 Lineal meters	₱ 7,410 / Lineal meters	₱ 15,433,040	CW-2 Construction of Drainage Structure along Road - 1962.65 Lineal meters	₱ 5,280 / Lineal meters	₱ 10,363,150
CW-3 Construction of Road Slope Protection Structure- 5085.711 Square meters	₱ 4,412 / Square meters	₱ 22,437,016	CW-3 Construction of Road Slope Protection Structure- 5269.76 Square meters	₱ 1,970 / Square meters	₱ 10,379,155
			CW-4 Construction of Gravel Road - 0.2835 Lane Km	₱ 10,496,221 / Lane Km ₱ 20 M / Km.	₱ 2,975,679
EAO	-	₱ 3,850,000	EAO	-	₱ 3,850,000
Total:		₱ 110,000,000	Total:		₱ 110,000,000
Justification:					
<ul style="list-style-type: none"><li>Movement of funds between project components to allocate funds for the additional "CW4: Construction of Gravel Road" to accommodate the remaining road section left out for concreting which is needed to adjust the gradient prior to concreting due to mountainous terrain, resulting to decrease in physical target for CW1 and CW2</li><li>Increase in physical target for CW3 to cover up section in need of road slope protection structure to improve stability.</li></ul>					

- The increase in unit cost is due to high excavation works (cut) which comprises 51.04% of the total construction cost. Further, the inclusion of additional road features such as metal guardrails, warning signs and hazard markers also attributed to the increase in unit cost.
- The derived unit cost and physical target is based on the approved plans, POW, DUPA, and CPMD.

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

*subject to NO Certificate of  
feasibility of unit cost of CW-1*

  
**RAFAEL C. YABUT**  
Senior Undersecretary  
Undersecretary for Operations  
Regions I, II, III, IV-A, V and CAR

**APPROVED/DISAPPROVED:**

  
**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary



WIN1C03817



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**REGIONAL OFFICE V**  
Regional Government Center, Rawis, Legaspi City

March 29, 2021

## CERTIFICATE OF REASONABLENESS OF COST ESTIMATE

PROJECT: **001 : Ensure Safe and Reliable National Road System -  
Network Development Program - Construction of Missing  
Links/ New Roads - Bacon-Manito Rd, Package 1, Sorsogon**

As per GAA		As per POW		
Scope of Work	Phys. Target	Scope of Work	Phys. Target	Unit Cost (Php/Unit)
CW1 – Construction of Concrete Road	2.083 Lane Km	CW1 – Construction of Concrete Road	1.9754 Lineal meters	41,729,278
CW2 – Construction of Drainage Structure along Road	2082.667 Lineal meters	CW2 – Construction of Gravel Road	0.284 Lineal meters	36,489,965
CW3 – Construction of Road Slope Protection	5085.711 Square meters	CW3 – Construction of Drainage Structure	1962.65 Square meters	5,288
		CW4 – Construction of Road Slope Protection	5269.76 Square meters	565


DESCRIPTION OF WORKS TO BE DONE (AS PER POW)		AS SUBMITTED	
		TOTAL DIRECT COST (PHP)	% TOTAL
Part: A: Facilities for the Engineer		PHP 89,000.00	0.10%
B: Other General Requirements		PHP 782,501.35	0.87%
C: Earthworks		PHP 44,886,542.95	50.09%
D: Subbase and Base Course		PHP 1,336,732.25	1.49%
E: Surface Course		PHP 15,834,724.49	17.67%
G: Drainage and Slope Protection		PHP 16,589,376.25	18.51%
H: Miscellaneous Structures		PHP 6,249,756.44	6.97%
Eng'g & Administrative Overhead		PHP 3,850,000.00	4.30%
<b>TOTAL</b>		<b>PHP 89,618,633.73</b>	<b>100.00%</b>

$$\text{Cost per Kilometer of project (as per POW)} = \frac{\text{PHP } 89,618,633.73}{1.12945 \text{ Km}} = 79,347,145.72 \text{ Php/Km}$$

The high unit cost per kilometer of the project as per Program of Work is attributed to the following:

1. Road section is located at area with very high surplus excavation of common soil (cut) allocating 51.04% of total construction cost.
2. Concrete lined canal were adopted in the design of drainage structures along the road to drain surface water away from the roadway especially during heavy rains to keep the road safe for motorists and pedestrians, accounting to 9.67% of total construction cost.
3. Stone masonry, grouted riprap and PVC coated gabions were adopted in the design of slope protection structures to improve stability and resistance to run-off protecting the road from sliding, scouring and erosion of soil, accounting to 9.69% of the total
4. Provision of complete roadside furnitures such as metal guardrails, warning signs, hazard markers and trees furnishing, allocating a total of 7.29% in total construction cost.

Certified by:

  
**MARILOU N. LACUNA**  
Chief, Planning and Design Division  
R05.1 TJTC/EMV/BMF/MNL

  
**VIRGILIO C. EDUARTE, CESO IV**  
Regional Director





Republic of the Philippines  
**DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS**  
**REGIONAL OFFICE V**  
Regional Government Center, Rawis, Legaspi City

March 8, 2021



**MEMORANDUM**

**FOR :** **SECRETARY MARK A. VILLAR**  
This Department

**THRU :** **Senior Undersecretary RAFAEL C. YABUT**  
Undersecretary for Regional Operations in Regions I, II, III, IV-A, V, and CAR

**Undersecretary MARIA CATALINA E. CABRAL, Ph.D., CESO I**  
Undersecretary for Information Management, Planning and PPP Services

**SUBJECT :** **Modification Request for Project included under the FY 2021 GAA (RA 11518) within SORSOGON (FIRST DISTRICT) for Regional Office V Implementation**

Submitted herewith is the proposed modification under OO1 : Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/ New Roads, included in FY 2021 DPWH Infrastructure Program based on General Appropriations Act (GAA) RA 11518, for Regional Office V Implementation;

FROM (As per GAA)				TO (As Modified)			
UACS/ Project ID	Name/ Location of Project/ Thrust/ Type of Work	Physical Target/ Target Unit	Cost (P '000)	UACS/ Project ID	Name/ Location of Project/ Thrust/ Type of Work	Physical Target/ Target Unit	Cost (P '000)
310205100576000 / P00506301LZ							
OO1 : Ensure Safe and Reliable National Road System - Network Development Program - Construction of Missing Links/ New Roads							
Project: Bacon-Manito Rd, Package 1, Sorsogon				Project: Bacon-Manito Rd, Package 1, Sorsogon			
Component	Type of Work	Target	Unit	Component	Type of Work	Target	Unit
CW1	Construction of Concrete Road	<u>2.083</u>	Lane Km	CW1	Construction of Concrete Road	<u>1.975</u>	Lane Km
CW2	Construction of Drainage Structure along Road	<u>2,082.67</u>	Lineal meters	CW2	Construction of Drainage Structure along Road	<u>1,962.650</u>	Lineal meters
CW3	Construction of Road Slope Protection Structure	<u>5,085.7110</u>	Square meters	CW3	Construction of Road Slope Protection Structure	<u>5,269.760</u>	Square meters
EAO	-	-	-	CW4	Construction of Gravel Road	<u>0.284</u>	Lane Km
-	-	-	-	EAO	-	-	-
TOTAL			110,000.00	TOTAL			110,000.00
REMARKS/JUSTIFICATION:							
Decrease in CW1 (Construction of Concrete Road) and CW2 (Construction of Drainage Structure along Road) Physical Targets due to allocated amount not sufficient to complete the original target as per CY2021 GAA, provision of complete road features.							
Increase in CW3 (Construction of Road Slope Protection Structure) Physical Target to maximize allocated funds since the allocated funds is more than enough to cover the original physical target.							
Addition of CW4 (Construction of Gravel Road) to accomodate the remaining road section left out for concreting since this requires further downgrading to attain desirable gradient, due to mountainous terrain.							
Increase in unit cost is also due to very high excavation works (cut) where Item 103(1)a Common Soil Surplus Excavation allocated 51.04% of total construction cost.							
Provision of complete road features such as metal guardrails, warning signs and hazard markers is also attributed to increase in unit cost.							

Attached are accomplished Evaluation Form for Modification, Approved Programs of Work, AIP, Geotagged Photos, and other supporting documents in support to the request.

For favorable consideration.

**VIRGILIO C. EDUARTE, CESO IV**  
Regional Director

RQ5.1 TJTC/LBD/EMV/BMF/MNL

# Form for Project Modification Request

## A. GENERAL

1. REGION	2. DEO	3. LEGISLATIVE DISTRICT
Region V	Sorsogon District Engineering Office	SORSOGON (FIRST DISTRICT)

## B. ORIGINAL PROJECT

## C. PROPOSED REVISED PROJECT

4. UACS (Unified Account Code Structure as defined in GAA) 310205100576000	
5. Project ID P00506301LZ	
6. Project Category 001 : Ensure Safe and Reliable National Road System	
7. P/A/P Network Development Program - Construction of Missing Links/ New Roads	

8. Operating Unit Central Office	18. Operating Unit (Change subject to DBM approval) Central Office																						
9. Type of Work (Enter Details for all Components below)	19. Type of Work (Enter Details for all Components below)																						
<table> <tr> <th>Component ID</th><th>Type of Work</th></tr> <tr> <td>P00506301LZ-CW1</td><td>Construction of Concrete Road</td></tr> <tr> <td>P00506301LZ-CW2</td><td>Construction of Drainage Structure along Road</td></tr> <tr> <td>P00506301LZ-CW3</td><td>Construction of Road Slope Protection Structure</td></tr> <tr> <td>P00506301LZ-EAO</td><td>-</td></tr> </table>	Component ID	Type of Work	P00506301LZ-CW1	Construction of Concrete Road	P00506301LZ-CW2	Construction of Drainage Structure along Road	P00506301LZ-CW3	Construction of Road Slope Protection Structure	P00506301LZ-EAO	-	<table> <tr> <th>Component ID</th><th>Type of Work</th></tr> <tr> <td>P00506301LZ-CW1</td><td>Construction of Concrete Road</td></tr> <tr> <td>P00506301LZ-CW2</td><td>Construction of Drainage Structure along Road</td></tr> <tr> <td>P00506301LZ-CW3</td><td>Construction of Road Slope Protection Structure</td></tr> <tr> <td>P00506301LZ-CW4</td><td>Construction of Gravel Road</td></tr> <tr> <td>P00506301LZ-EAO</td><td>-</td></tr> </table>	Component ID	Type of Work	P00506301LZ-CW1	Construction of Concrete Road	P00506301LZ-CW2	Construction of Drainage Structure along Road	P00506301LZ-CW3	Construction of Road Slope Protection Structure	P00506301LZ-CW4	Construction of Gravel Road	P00506301LZ-EAO	-
Component ID	Type of Work																						
P00506301LZ-CW1	Construction of Concrete Road																						
P00506301LZ-CW2	Construction of Drainage Structure along Road																						
P00506301LZ-CW3	Construction of Road Slope Protection Structure																						
P00506301LZ-EAO	-																						
Component ID	Type of Work																						
P00506301LZ-CW1	Construction of Concrete Road																						
P00506301LZ-CW2	Construction of Drainage Structure along Road																						
P00506301LZ-CW3	Construction of Road Slope Protection Structure																						
P00506301LZ-CW4	Construction of Gravel Road																						
P00506301LZ-EAO	-																						
10. PROJECT DESCRIPTION (as recorded in GAA) Bacon-Manito Rd, Package 1, Sorsogon	20. PROJECT DESCRIPTION (of the revised project) Bacon-Manito Rd, Package 1, Sorsogon																						

11. ALLOTMENT (P '000) (as recorded in GAA)  110,000	21. REVISED ESTIMATED COST (P '000) (Equal to, or lower than GAA allotment)  110,000	22. CAF (To be obtained from Financial Management office)  <input checked="" type="checkbox"/> YES
--	--	--

12. PHYSICAL TARGET (Enter Details for all Components below)			23. PHYSICAL TARGET (Enter Details for all Components below)		
Component ID	Target	Target Unit	Component ID	Target	Target Unit
P00506301LZ-CW1	2.083	Lane Km	P00506301LZ-CW1	1.9754	Lane Km
P00506301LZ-CW2	2,082.667	Lineal meters	P00506301LZ-CW2	1,962.650	Lineal meters
P00506301LZ-CW3	5,085.711	Square meters	P00506301LZ-CW3	5,269.750	Square meters
P00506301LZ-EAO	-	-	P00506301LZ-CW4	0.284	Lane Km
-	-	-	P00506301LZ-EAO	-	-

13. UNIT COST (Enter Details for all Components below)			24. UNIT COST (Enter Details for all Components below)		
Component ID	Component Cost (P '000)	Target Unit Cost (P '000/Target Unit)	Component ID	Component Cost (P '000)	Target Unit Cost (P '000/Target Unit)
P00506301LZ-CW1	68,279.944	32,779.618	P00506301LZ-CW1	82,432.016	41,729.278
P00506301LZ-CW2	15,433.040	7.410	P00506301LZ-CW2	10,363.150	5.280
P00506301LZ-CW3	22,437.016	4.412	P00506301LZ-CW3	10,379.155	1.970
P00506301LZ-EAO	3,850.00	-	P00506301LZ-CW4	2,975.679	10,496.22
-	-	-	P00506301LZ-EAO	3,850.000	-

## Form for Modification Request

**14. PROJECT WORK LOCATION** (Must be defined in strict accordance with DO 65 Series 2014)

**SORSOGON (FIRST DISTRICT)**

Start X - End X

Start Y - End Y

**25. PROJECT WORK LOCATION** (Must be defined in strict accordance with DO 65 Series 2014. Also complete Annex A for National road projects under OO1 and LP)

**Sorsogon City, Sorsogon 1st LD**

Start X 123.9460 End X 123.9479

Start Y 13.0992 End Y 13.0933

**15. ROAD CLASSIFICATION** (if applicable)

N/A

**26. ROAD CLASSIFICATION** (if applicable)

N/A

**16. IMPLEMENTING OFFICE** (Record the Implementing Office of the original project)

**Regional Office V**

**27. IMPLEMENTING OFFICE** (Record the Implementing Office of the proposed revised project)

**Regional Office V**

**17. PROJECT IMPLEMENTATION PLAN (PIP)**

Planned Start Date  
March 20, 2021

Planned End Date  
December 12, 2021

**28. PROJECT IMPLEMENTATION PLAN (PIP)**

Planned Start Date  
March 20, 2021

Planned End Date  
December 12, 2021

**29. OVERLAP?**

☒ NO ☐ YES

**30. UNDER WARRANTY?**

☒ NO ☐ YES

### D. ATTACHMENTS & JUSTIFICATIONS

**31. PROJECT IMPACT ANALYSIS ATTACHED?** (For Flood Control Projects)

☐ NO ☐ YES ☒ N/A

**32. TECHNICAL JUSTIFICATION** (Explain in detail in Bullet point format; minimum of 2 points)

**Decrease in CW1 (Construction of Concrete Road) and CW2 (Construction of Drainage Structure along Road) Physical Targets due to allocated amount not sufficient to complete the original target as per CY2021 GAA, provision of complete road features.**

**Increase in CW3 (Construction of Road Slope Protection Structure) Physical Target to maximize allocated funds since the allocated funds is more than enough to cover the original physical target.**

**Addition of CW4 (Construction of Gravel Road) to accommodate the remaining road section left out for concreting since this requires further downgrading to attain desirable gradient, due to mountainous terrain.**

**Increase in unit cost is also due to very high excavation works (cut) where Item 103(1)a Common Soil Surplus Excavation allocated 51.04% of total construction cost. Provision of complete road features such as metal guardrails, warning signs and hazard markers is also attributed to increase in unit cost.**

**33. GEOTAGGED PHOTOS SUBMITTED**

☐ NO ☒ YES


**34. A MAP GENERATED FROM THE DEPARTMENT'S GIS OF THE PROPOSED PROJECT WORK LOCATION SUBMITTED**

☐ NO ☒ YES




## Form for Project Modification Request

### 35. PREPARED BY:

Name:	 ESTER M. VARGAS	Position:	Chief, Planning Section
Office:	DPWH ROV	Date:	


### 36. REVIEWED BY DISTRICT OFFICE (If Required)

### 38. REVIEWED BY REGIONAL OFFICE

Name:		-	Name:	 MARILOU N. LACUNA
Position		-	Position	Chief, Planning and Design Division
Date:			Date:	

### 36. RECOMMENDED BY DISTRICT OFFICE (If Required)

### 39. RECOMMENDED BY REGIONAL OFFICE

Name:		-	Name:	 VIRGILIO C. EDUARTE CES0 IV
Position		-	Position	Regional Director
Date:			Date:	

## Form for Project Modification Request

**UACS** (Unified Account Code Structure as defined in GAA)

**310205100576000**

**Project ID**

**P00506301LZ**


### 40. DPWH OFFICE OF THE UNDERSECRETARIES FOR OPERATIONS USE ONLY

<b>Category of Modification</b> (choose one)	<input type="checkbox"/> Category A - Typographical Errors <input type="checkbox"/> Category B - Change in Station Limits, due to increase or decrease in budget <input type="checkbox"/> Category C - Change in Location <input type="checkbox"/> Category D - Change in Operating Unit (requires DBM approval) <input type="checkbox"/> Adjustment - Send to PS-PD to amend <input type="checkbox"/> Modification does not comply with DBM Categories <input type="checkbox"/> Augmentation
---	---

**Primary Reason for Request (based on Category of Modification):** (choose one)

Category A	Category B	Category C	Category D	Adjustment (Must be no change to target or GAA line item)
<input type="checkbox"/> Typographical error on Project Description  <input type="checkbox"/> Project Description needs items removed due to typo error	<input type="checkbox"/> Overlapping Sections of Work  <input type="checkbox"/> Change in station limits, due to increase or decrease in budget  <input type="checkbox"/> Change in physical target	<input type="checkbox"/> No such barangay  <input type="checkbox"/> No such City/Municipality	<input type="checkbox"/> Change in (IO) requiring change in the (OU)	<input type="checkbox"/> Typographical error on Project Component Description  <input type="checkbox"/> Typographical error in other fields not included in, or not consistent with GAA <input type="checkbox"/> Move funds between Project Components <input type="checkbox"/> Add/delete Project Components <b>Change of Itemized Project Component:</b> <input type="checkbox"/> Various <input type="checkbox"/> Description <input type="checkbox"/> Location <input type="checkbox"/> Amount <input type="checkbox"/> Target

### Reviewed by Office of the Undersecretary for Operations

<b>Name:</b>	RHOFEL MARIE Y. DECALAND
<b>Signature:</b>	
<b>Position</b>	ENGINEER IV
<b>Date:</b>	

### 41. DPWH PLANNING SERVICE OFFICE USE ONLY

<b>Category of Modification</b> (choose one)	<input type="checkbox"/> Category A - Typographical Errors <input type="checkbox"/> Category B - Change in Station Limits, due to increase or decrease in budget <input type="checkbox"/> Category C - Change in Location <input type="checkbox"/> Category D - Change in Operating Unit (requires DBM approval) <input type="checkbox"/> Adjustment - Send to PS-PD to amend <input type="checkbox"/> Modification does not comply with DBM Categories <input type="checkbox"/> Augmentation
---	---

### Reviewed by Planning Service

<b>Name:</b>	JANICA ANNA P. OJENAR - BELOY	<b>Name:</b>	
<b>Signature:</b>		<b>Signature:</b>	
<b>Position</b>	Regional Coordinator	<b>Position</b>	oic chd, Programming Div. P
<b>Date:</b>	4/16/2021	<b>Date:</b>	4/22/2021