



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

6-18-21 JUN 18 2021


MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated February 15, 2021 of Regional Director **VIRGILIO C. EDUARTE, DPWH-REGION V**, endorsing the request of District Engineer **SIMON N. ARIAS, Masbate 2nd DEO**, for the **modification** of project under the FY 2020 GAA, RA 11518, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202100837000 Project ID: P00505302LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Masbate-Milagros Rd - K0005 + 719 - K0006 + 365			Masbate-Milagros Rd - K0005 + 719 - K0005 + 840		
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 Road Widening - 1.304 Lane KM	₱ 7,515,377 / Lane KM	₱ 9,800,000	CW-1 Road Widening - 0.242 Lane KM	₱ 40,495,868 / Lane KM ₱ 80.84/k	₱ 9,800,000
EAO	-	₱ 200,000	EAO	-	₱ 200,000
Total:		₱ 10,000,000	Total:		₱ 10,000,000
Justification: See attached Cert. of Cost Reasonableness ✓					
<ul style="list-style-type: none">• Decrease in physical target due to increase in unit cost in consideration of the provision under D.O. No. 88, S. 2020, to include bicycle facility and sidewalk along national road. The programmed amount includes additional miscellaneous structures like signage and street luminaries to promote security and improve safety for drivers and pedestrians. Further, inclusion of road slope protection structure to improve stability and resistance to run-off protecting the road from sliding, scouring and erosion of soils due to the location with steep slope. Provision of drainage structure along road is provided to drain surface water away from roadway during heavy rains.• The derived unit cost and physical target were based on the approved plans, POW, DUPA, CMPD and Certificate of Cost Reasonableness.• Change in end station limits to coincide the actual length of the revised physical target.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


RAFAEL C. YABUT
Senior Undersecretary
Undersecretary for Operations
Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:


MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

