



22 MAR 2018

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

Respectfully forwarded is the letter dated March 5, 2018, of OIC – Regional Director **POL M. DELOS SANTOS**, DPWH-REGION XIII, favorably endorsing the request for the **modification** of the project under the FY 2018 GAA, to wit:

the project under the FY 2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202100155000 Project ID: P00201585MN OO1: Ensure Safe and Reliable National Road System Network Development Road Widening Secondary Roads Surigao – Davao Coastal Rd - K1428+660 - K1431 +365, K1434+910 - K1437+057, K1442+672 - K1443+659, K1434+900 - K1437+057, K1457 + 096 - K1457 + 654			OO1: Ensure Safe and Reliable National Road System Network Development Road Widening Secondary Roads Surigao – Davao Coastal Rd – K1428+660 – K1431+365, K1434+910 – K1437+057, K1442+714 – K1443+044, K1443+073 – K1443+659, K1457+096 – K1457+654		
Physical Target	Unit Cost	Allocation	Physical Target	Unit Cost	Allocation
CW-1 – Road Widening 17.108 lane km	₱ 14,101,589.90/ lane km	₱ 241,250,000	CW-1 – Road Widening 12.652 lane km	₱ 19,068,131.52/ lane km	₱ 241,250,000
EAO		₱ 8,750,000	EAO		₱ 8,750,000
	Total:	₱ 250,000,000		Total:	₱ 250,000,000
Justification: Modification is requested due to the following: <ul style="list-style-type: none">Change in station limits to reflect the exact locations based on actual survey/field validation. The station limits, K1442+672 – K1443+659 was changed to K1442+714 – K1443+044 to avoid the overlapping with Bigaan Bridge (starts at K1442+677.80 and ends at K1442+695.80) and Tagupaon Br. (starts at K1443+049 and ends at K1443+067.80).The scopes of work include the installation of pipe culverts with a diameter of 910mm to ensure the proper drainage/flow of the water/or water waste.Huge quantity of grouted riprap slope protection which constitutes 19.51% of the total project cost, installation of metal guardrails and reflectorized thermoplastic pavement markings to ensure safety to the travelling public from falling debris near the area.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

RAFAEL C. YABUT
Senior Undersecretary
Mindanao Regional Operations

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.1 NAV/ACF/RCY

Department of Public Works and Highways
Office of the Secretary



WIN8C02255