



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

Respectfully forwarded is the memorandum dated April 21, 2021 of Regional Director **LORETA M. MALALUAN, DPWH-REGION II**, endorsing the request of District Engineer **GLENN MIGUEL, Nueva Vizcaya 2nd DEO** for the **modification** of project under the FY 2021 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310109100640000					
Project ID: P00505817LZ					
OO1: Ensure Safe and Reliable National Road System					
Asset Preservation – Rehabilitation/ Reconstruction/ of National Roads with Slips, Slope Collapse, and Landslide – Tertiary Roads					
Nueva Vizcaya – Pangasinan Road, Sta. K0223 + 150 – K0223 + 300					
Physical Target	Unit Cost	Allocation (P)	Physical Target	Unit Cost	Estimated Cost
CW-1 – Construction of Road Slope Protection Structure – 2,500.00 Square Meters	P 13,946.97 / Square Meter	P 34,867,420	CW-1 – Construction of Road Slope Protection Structure – 810.00 Square Meters	P 43,046.20 / Square Meter	P 34,867,420
EAO	-	P 711,580	EAO	-	P 711,580
Total:		P 35,579,000	Total:		P 35,579,000
Justification: Let's decrease in target; low of Rockfall					
• Change in station limits to prioritize road sections found in immediate need of slope protection per actual validation and road inventory survey.					
• Decrease in physical target due to change in materials from stone masonry to the use of high tensile wire materials to suit actual field condition.					
• Increase in unit cost in view of the use of high tensile/rockfall netting with hydroseeding and erosion control mat (Type 1) and permanent ground anchors comprising 97.39% of the per cent weight of the scope of work based on the design requirements, approved POW, DUPA, and approved Certificate of Reasonableness of Cost.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.


RAFAEL B. SYABUT
Senior Undersecretary
Undersecretary for Operations
in Regions I, II, III, IV-A, V and CAR

APPROVED/DISAPPROVED:



MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



2.1 ETP/MLS



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

June 18, 2021

MEMORANDUM

TO : Regional Director LORETA M. MALALUAN
Regional Office No. II
Tuguegarao City, Cagayan

ATTENTION : District Engineer GLENN C. MIGUEL
Nueva Vizcaya 2nd DEO

Transmitted herewith are the **duly approved** Request for Modification for the projects under FY 2021 General Appropriation Act (GAA), viz:

<i>Date Approved</i>	<i>As per GAA/Original</i>	<i>Project Description</i>	<i>As Modified</i>
June 18, 2021	1. Nueva Vizcaya – Pangasinan Road, Sta. K0223 + 150 – K0223 + 300	Nueva Vizcaya – Pangasinan Road, Sta. K0223 + 150 – K0223 + 190, K0223 + 230 – K0223 + 280	
	CW-1 – Construction of Road Slope Protection Structure – 2,500.00 Square Meters	CW-1 – Construction of Road Slope Protection Structure – 810.00 Square Meters	₱ 34,867,420
	EAO	EAO	₱ 711,580
	Total	Total	₱ 35,579,000
June 18, 2021	2. Nueva Vizcaya – Benguet Road – K0242 + 900 – K0243 + 100, K0244 + 000 – K0244 + 200, + 200, K0244 + 300 – K0244 + 500	Nueva Vizcaya – Benguet Road – K0242 + 900 – K0243 + 100, K0244 + 000 – K0244 + 200, K0244 + 300 – K0244 + 393.00	
	CW-1 – Construction of Road Slope Protection Structure – 2,164.00 Square Meters	CW-1 – Construction of Road Slope Protection Structure – 2,139.62 Square Meters	₱ 10,603,600
	EAO	EAO	₱ 216,400
	Total	Total	₱ 10,820,000

In this regard, please be reminded that a **project can only be modified once** as prescribed under the FY 2021 GAA, and all approved modifications **shall be posted in the DPWH website within five (5) days from receipt thereof**. Failure to comply with this requirement shall be meted with appropriate sanctions.

Please be guided accordingly.


RAFAEL C. YABUT
Senior Undersecretary

Undersecretary for Regional Operations
Regions I, II, III, IV-A, V and CAR

Cc: **Undersecretary MARIA CATALINA E. CABRAL, Ph.D.**, Information Management, Planning and PPP Services
Assistant Secretary WILFREDO S. MALLARI, Regional Operations in Regions I,II,III,IV-A,V and CAR