

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

March 14, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated March 05, 2018 of Regional Director **DANILO E. VERSOLA, DPWH-Region V**, endorsing the request of District Engineer **RAINERO A. ZERDA, Masbate 1st DEO**, for the **modification** of project under the FY 2018 GAA, to wit:

ZERDA, HUSBANDS E

As per GAA/Original			As Modified		
Project Description					
UACS No. 3103051000056000 Project ID: P00202268LZ OO1: Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges			OO1: Ensure Safe and Reliable National Road System - Bridge Program - Widening of Permanent Bridges		
Manulib Br. (B00012MT) along Jct Milagros-Baleno-Lagta Rd			Manulib Br. (B00012MT) along Jct Milagros-Baleno-Lagta Rd		
Type of Work/ Physical Target	Allocation	Unit Cost	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1-Widening of Bridge/ 507.528 sq.m.	₱53.075M	₱104.58 T /sq.m.	CW1-Widening of Bridge/ 456.86 sq.m.	₱116.17 T /sq.m.	₱53.075M
EAO	-	-	EAO	-	₱1.925 M
Total:		₱ 55.00 M	Total:		₱ 55.00 M
Justification:					
- The increase in unit cost per sq.m. for CW1 by ₱11.5 T (from ₱104.58 T to ₱116.17 T) is due to the approved detailed engineering design that requires the foundation to be on bored pile. - Further, the design of the bridge was revised resulting to the decrease of the physical target from 507.528 sq.m. (9.054 lm x 53.40 lm) to 456.86 sq.m. (8.554 lm x 53.40 lm) to avoid encroachment beyond the road right-of-way limit.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary



2.4 IMM/LCA/AVS/DSS