



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

April 12, 2018

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated April 06, 2018 of Regional Director **DANILO E. VERSOLA, DPWH-Region V**, endorsing the request of OIC-District Engineer **RUBEN S. SANTOS, JR., Camarines Sur 1st DEO**, for the **modification** of project under the FY2018 GAA, to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310204100353000 Project ID: P00201086LZ OO1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads Milaor-Pili Bypass Road, Camarines Sur			OO1: Ensure Safe and Reliable National Road System - Network Development Program - Construction of By-Pass and Diversion Roads Milaor-Pili Bypass Road, Camarines Sur		
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1- Construction of Gravel Road/ 5.00 lane km	₱ 9.80M /lane km	₱49.00 M	CW1- Construction of Gravel Road/ 3.608 lane km	₱ 9.55M /lane km	₱34,471,500
			CW2- Construction of Slope Protection Structure/ 944.12 sq.m.	₱ 15.39 T /sq.m.	₱14,528,500
EAO	-	₱ 1.00 M	EAO	-	₱ 1.00 M
Total:		₱ 50.00	Total:		₱ 50.00
Justification: <ul style="list-style-type: none">Decrease in physical target due to the necessity to replace unsuitable subgrade material, and raising of design grade to achieve required free board above maximum experienced flood, including the construction of drainage.Inclusion of CW2-Construction of Slope Protection Structure is necessary to prevent erosion of embankment and aggregate course materials during flood and heavy rains.The derived unit cost was based on the approved POW and DUPA.					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

DIMAS S. SOGUILON, CESO II
Undersecretary for Regional Operations
Regions I, II, III, IV-A, V & CAR

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.4 IMM/LCA/AVS/DSS

Department of Public Works and Highways
Office of the Secretary



WIN8G02144