



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

06 MAY 2020

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary

This has reference to the herein Memorandum dated 23 January 2020 of **DPWH Region IV-B Director WILFREDO S. MALLARI**, requesting for the approval of the **Modification** of the project under FY 2020 general Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310202100475000</b> <b>Project ID: P00400433LZ</b>					
ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1 : Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Calapan South Rd - K0170+879 - K0171+846, K0172 + 116 - K0173 + 220, K0173 + 415 - K0174 + 132, K0174 + 496 - K0175 + 057, K0177 + 000 - K0178 + 122, K0178 + 300 - K0178 + 367, K0178 + 559 - K0180 + 387			Calapan South Road - K0168+404 - K0169+104, K0170+879 - K0171+846, K0172+116 - K0173+220, K0173+415 - K0174+132, K0174+496 - K0175+057, K0178+300 - K0178+367, K0178+559 - K0180+727		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Road Widening: 12.636 Lane Km	₱ 11,455.37 / Lane Km	₱ 144,750.00	CW1- Road Widening: 12.542 Lane Km	₱ 11,541.22 / Lane Km	₱ 144,750.00
EAO	-	₱ 5,250.00	EAO	-	₱ 5,250.00
Total:		₱ 150,000.00	Total:		₱ 150,000.00
<b>Justification:</b> Decreased in physical target from 12.636to 12.542 Lane Km are due to the following reasons:					
<ul style="list-style-type: none"><li>Provision of Road Works Safety and Traffic Management.</li><li>Provision of Slope Protection.</li><li>Changes in station limits is to avoid overlapping and gap.</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO, CESO I**  
Undersecretary  
Regional Operations in Visayas, NCR and Region IV-B

For and in the absence of the  
Undersecretary for Regional Operations  
in Visayas, NCR and Reg. IV-B

**ANTONIO V. MOLANO, JR., CESO III**  
Assistant Secretary

**APPROVED / DISAPPROVED**

**MARK A. VILLAR**  
Secretary

2.6 APJ/RRB

Department of Public Works and Highways  
Office of the Secretary



WINOF06008