



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

This has reference to the herein Memorandum dated 01 April 2020 of **DPWH Region IV-B Director WILFREDO S. MALLARI**, requesting for the approval of the **Modification** of the project under FY 2020 general Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 300116202934000 Project ID: P00447000LZ					
LOCAL PROGRAM			LOCAL PROGRAM		
Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects			Local Roads and Bridges - Local Roads - Construction / Repair / Rehabilitation / Improvement of Various Infrastructure including Local Projects		
Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along San Jose - Port Barton Road Section, K0015+720 - K0015+800, K0016+150 - K0016+220 , Palawan			Rehabilitation/Reconstruction of Roads with Slips, Slope Collapse and Landslide along San Jose - Port Barton Road Section, K0016+315.00 - K0016+380.10 , Palawan		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW-1 Construction of Road Slope Protection Structure: 2,040.00 Square Meters (m ²)	₱ 19.22 / Square Meters (m ²)	₱ 39,200.00	CW-1 Construction of Road Slope Protection Structure: 1,730.24 Square Meters (m ²)	₱ 22.31 / Square Meters (m ²)	₱ 38,600.00
EAO	-	₱ 800.00	EAO	-	₱ 1,400.00
Total:		₱ 40,000.00	Total:		₱ 40,000.00
Justification:					
1. Modification is necessary due to change in station limits from K0015+720 - K0015+800, K0016+150 - K0016+220 to K0016+315.00 - K0016+380.10 , resulting to a decrease in physical target from 2,040.00 to 1,730.24 square meter due to the following reason:					
<ul style="list-style-type: none">• To an increase in average height of slope protection from 13.6 to 26.578 meter• To prioritize sections vulnerable to landslide/rock fall• To avoid gap and overlapping					
2. Unit cost presented is within the allowable range set by this department.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO M. BERNARDO, CESO I
Undersecretary for Regional Operations
in Visayas, NCR and Region IV-B

APPROVED / DISAPPROVED

MARK A. VILLAR
Secretary

2.6 APJ/RRB

Department of Public Works and Highways
Office of the Secretary



WINOF06209