



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

Reference Number: VI 024  
Project ID: P00504987VS

**MEMORANDUM**

FOR : **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 05 March 2021 of **DPWH Region VI Director LEA N. DELFINADO, CESO III**, endorsing the request for Project Modification of **District Engineer RICARDO R. GUTIERREZ**, Iloilo 3<sup>RD</sup> District Engineering Office, requesting for the approval of the **Modification** of the project under FY 2021 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
<b>UACS No. 310208100310000</b> <b>Project ID: P00504987VS</b>  ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System  Network Development Program - Off-Carriageway Improvement - Secondary Roads  Passi-Sn Rafael-Lemery-Sara Rd - K0069 + 714 - K0070 + 593, K0074 + 531 - K0076 + 034, K0076 + 256 - K0076 + 776, K0092 + 095 - K0092 + 531			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System  Network Development Program - Off-Carriageway Improvement - Secondary Roads  Passi-Sn Rafael-Lemery-Sara Rd - K0069 + 095 - <b>K0069 + 531, K0069 + 701</b> - K0070 + 593, K0074 + <b>493</b> - K0076 + 034, K0076 + <b>360</b> - K0076 + <b>784</b>		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Off-Carriageway Improvement: Shoulder Paving / Construction: 10,107 sq.m	5.12 / sq.m	51,734.615	CW1- Off-Carriageway Improvement: Shoulder Paving / Construction: <b>8,319</b> sq.m	<b>6.22</b> / sq.m	51,734.615
EAO	-	1,876.385	EAO	-	1,876.385
<b>Total:</b>		<b>53,611.00</b>	<b>Total:</b>		<b>53,611.00</b>
<b>Justification:</b> Modification is sought due to a decrease in physical target from 10,107 sq.m to 8,319 sq.m due to the provision of drainage and slope protection structures (Lined Canal, Grouted Riprap, and Stone Masonry) and metal guardrails, warning signs, hazard markers and solar LED streetlights for road safety resulting to an adjustment in the station limits. Attached is a Certification for Reasonableness of Cost date March 1, 2021.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Operations  
In Visayas, NCR and Region IV-B

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

Department of Public Works and Highways  
Office of the Secretary

