



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **VIII 003**
Project ID: **P00505045VS**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This has reference to the herein memorandum dated 09 February 2021 of **DPWH Regional Director NERIE D. BUENO, CESO III, DPWH Region VIII**, endorsing the request for the approval of the **Modification of Mario D. Villena, OIC-District Engineer, Northern Samar First District Engineering Office**, Catarman, Northern Samar, of the project under FY 2021 General Appropriation Act (GAA), to wit;

| As per GAA/Original | | | As Modified | | |
|--|-----------------------|------------|---|--|----------------|
| Project Description | | | | | |
| UACS No. 310202100890000 Project ID: P00505045VS | | | | | |
| OO1: Ensure Safe and Reliable National Road System | | | OO1: Ensure Safe and Reliable National Road System | | |
| Network Development - Road Widening - Secondary Roads | | | Network Development - Road Widening - Secondary Roads | | |
| Allen - Catarman Rd - K0700+214 - K0701+367 | | | Allen - Catarman Rd - K0700+214 - K0700+714 | | |
| Physical Target | Unit Cost (P'000) | Allocation | Physical Target | Unit Cost (P'000) | Estimated Cost |
| CW1- Road Widening: 2.308 lane km | P 6,369.151 / lane km | P 14.700M | CW1- Road Widening: 1.000 lane km | P 14,700.000 / lane km <i>p29.4M/km</i> | P 14.700M |
| EAO | | P 0.300M | EAO | | P 0.300M |
| Total: | | P 15.000M | Total: | | P 15.000M |
| Justification: <i>56.67% decrease in physical target</i> | | | | | |
| Change of station limits due to insufficient fund to cover the increase in unit cost in view of the inclusion of construction of drainage and slope protection structure in the scope of work. | | | | | |

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.6 APJ/RRB

Department of Public Works and Highways
Office of the Secretary

WIN1F06067