

Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **VIII-124**
Project ID: **P00505108VS**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
Department

This has reference to the herein memorandum dated 01 March 2021 of **DPWH Regional Director NERIE D. BUENO, CESO III, DPWH Region VIII**, endorsing the request for the approval of the **Modification** of **Lino Francisco C. Gonzalez, District Engineer, Tacloban City District Engineering Office, Tacloban City, Leyte**, of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310112100260000 Project ID: P00505108VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads			Asset Preservation - Construction/ Upgrading/ Rehabilitation of Drainage along National Roads - Tertiary Roads		
Avenida Veteranos St. – (S00003LT) Chainage 000 – Chainage 110			Avenida Veteranos St. – (S00003LT) Chainage 011 – Chainage 102		
Physical Target	Unit Cost (P'000)	Allocation	Physical Target	Unit Cost (P'000)	Estimated Cost
CW1-Construction of Drainage Structure along road: 220 Lineal Meters	₱ 11.898/ Lineal Meters	₱ 2.617580M	CW1-Construction of Drainage Structure along road: 91 Lineal Meters	₱ 28.764/ Lineal Meters	₱ 2.617580M
EAO		₱ 0.53420M	EAO		₱ 0.53420M
Total:		₱ 2.671M	Total:		₱ 2.671M
Justification: 58% decrease in target					
1. Adjustment in chainage to prioritize road section that needs immediate drainage structure to address the flooding in the area.					
2. Decrease in physical target was due to change of drainage dimension from 1.00mx1.00m to 1.25mx1.00m and including rehabilitation of concrete road in the scope of work, copy attached is Certificate of Reasonableness of Cost Estimate for your reference and guidance.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.6 APJ/RRB

Department of Public Works and Highways
Office of the Secretary
WIN1F06677