



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAY
OFFICE OF THE SECRETARY
MANILA

Reference Number:	IVB-096
Project ID:	P00505146LZ

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 22 March 2021 of **DPWH Region IV-B, Officer-In-Charge, Office of the Regional Director YOLANDA L. TANGCO, CESO IV** endorsing the request for the approval of **Modification** of **District Engineer ANNIELYN E. PADULLO**, Southern Mindoro District Engineering Office, Dangay, Roxas, Oriental Mindoro of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310208100347000 ✓ Project ID: P00505146LZ ✓ OO1: Ensure Safe and Reliable National Road System Network Development – Off-Carriageway Improvement – Secondary Roads ✓ Calapan South Rd - K0102 + 550 – K0102+934			OO1: Ensure Safe and Reliable National Road System Network Development – Off-Carriageway Improvement – Secondary Roads Calapan South Rd - K0102 + 550 – K0102+791 ✓		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Shoulder Paving/ Construction 2,304 sq.m.	₱ 2.94 / square meter	₱ 6,764.94	CW1 – Shoulder Paving/ Construction 1,470.10 sq.m.	₱ 4.60 / square meter	₱ 6,764.94
EAO	-	₱ 138.06	EAO	4,600/sq.m.	₱ 138.06
Total:		₱ 6,903.00	Total:		₱ 6,903.00
Justification: 36% decrease in cost					
1) Modification is requested due to the decreased in physical target from 2,304 sq.m. to 1,470.10 sq.m. as a result of variable width of shoulder both sides of proposed section and additional cost for the construction of retaining wall (stone masonry) for road protection and safety of road users					
2) Also, decrease in length is cause by the increase in cost for Construction Safety and Health Program relative to D.O. No.39, Series of 2020.					
3) Attached is the Certificate of Reasonableness of unit cost dated 18 th of March, 2021. shall be aged by RD w/ breakdown of cost.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

2.6 APJ/RRB

Department of Public Works and Highways
Office of the Secretary



WIN1F06248

4/20/21