



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAY
OFFICE OF THE SECRETARY
MANILA

Reference Number: **IVB-097**
Project ID: **P00505150LZ**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 22 March 2021 of **DPWH Region IV-B, Officer-In-Charge, Office of the Regional Director YOLANDA L. TANGCO, CESO IV** endorsing the request for the approval of **Modification** of **District Engineer ANNIELYN E. PADULLO**, Southern Mindoro District Engineering Office, Dangay, Roxas, Oriental Mindoro of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310208100351000 ✓ Project ID: P00505150LZ ✓ OO1: Ensure Safe and Reliable National Road System Network Development – Off-Carriageway Improvement – Secondary Roads Mindoro Oriental/Occidental East Coastal Rd - K0195 + 000 – K0195+545 ✓			OO1: Ensure Safe and Reliable National Road System Network Development – Off-Carriageway Improvement – Secondary Roads Mindoro Oriental/Occidental East Coastal Rd - K0195 + 000 – K0195+258 ✓		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Shoulder Paving/ Construction 2,180.0 sq.m.	₱ 2.70 / square meter	₱ 5,880.00	CW1 – Shoulder Paving/ Construction 1,617.10 sq.m.	₱ 3.64 / square meter ✓	₱ 5,880.00 ✓
EAO	-	₱ 120.00	EAO	-	₱ 120.00
Total:		₱ 6,000.00	Total:		₱ 6,000.00
Justification:					
1) Modification is requested due to the decreased in physical target from 2,180 sq.m. to 1,617.10 sq.m. resulted by the variable actual width of shoulder at both sides and additional cost for the construction of slope protection (grouted riprap) for the shoulder protection and safety of the road users.					
2) Also, decrease in length is cause by the increase in construction material hauling cost and additional cost for Construction Safety and Health Program relative to D.O. No.39, Series of 2020.					
3) Attached is the Certificate of Reasonableness of unit cost dated 18 th of March, 2021. ✓					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary

