



Republic of the Philippines  
Department of Public Works & Highways  
**OFFICE OF THE SECRETARY**  
Manila

Reference Number: **IVB-077**  
Project ID: **P00505156LZ**

**MEMORANDUM**

**FOR : MARK A. VILLAR**  
Secretary

This has reference to the herein Memorandum dated March 24, 2021 of **DPWH Region IV-B OIC-Director YOLANDA L. TANGCO, CESO IV**, endorsing the request for approval of **Modification of District Engineer ROMMEL P. AGUIRRE, Palawan 1<sup>ST</sup> District Engineering Office, Roxas Palawan**, of the project under FY 2021 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No: 310203100467000 Project ID: P00505156LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development – Road Widening – Tertiary Roads			Network Development – Road Widening – Tertiary Roads		
Road Widening of Coron – Busuanga Rd. – K0046+690 – K0047+721			Road Widening of Coron – Busuanga Rd. – K0046+690 – K0047+383		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1 – Road Widening 2.072 Lane Km	P 13,243.24 / Lane Km	P 27,440.00	CW1 – Road Widening 1.386 Lane Km	P 19,797.98 / Lane Km P 39.4 m / km.	P 27,440.00
EAO	-	P 560.00	EAO	-	P 560.00
Total:		P 28,000.00	Total:		P 28,000.00
Justifications:					
• Modification is necessary due to a decrease in physical target from 2.072 to 1.386 lane km due to huge volume of earthworks that requires slope protection works to prevent from landslide and road safety component to complement design requirement, however the unit cost presented is within the allowable range set by this department.					
• Attached is the certification of reasonableness of unit cost dated April 5, 2021.					

Based on our evaluation, the submitted request for modification of the said project is in order. Hence, the said request is hereby recommended for Secretary's consideration and approval.

**ROBERTO R. BERNARDO**  
Undersecretary for Operations  
In Visayas, NCR and Region IV-B

**APPROVED / DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

3.4 APJ/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN1F06416