



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number:	IVB - 006
Project ID:	P00505158LZ

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

This has reference to the herein Memorandum dated 26 February 2021 of **DPWH Region IV-B OIC Director YOLANDA L. TANGCO, CESO IV**, requesting for the approval of the **Modification** of the project under FY 2021 general Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310202100708000 Project ID: P00505158LZ					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Network Development - Road Widening - Secondary Roads			Network Development - Road Widening - Secondary Roads		
Puerto Princesa South Rd - K0022 + 595 - K0022 + 974, K0023 + 049 - K0023 + 650, K0025 + 024 - K0027 + 156, K0029 + 962 - K0030 + 681, K0030 + 772 - K0031 + 045			Puerto Princesa South Rd - K0022 + 595 - K0022 + 974, K0023 + 049 - K0023 + 650, K0025 + 024 - K0027 + 156		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Road Widening: 8.466 Lane Km	₱ 11,740.49 / Lane Km	₱ 99,395.00	CW1- Road Widening: 6.336 Lane Km	₱ 15,687.34 / Lane Km	₱ 99,395.00
EAO	-	₱ 3,605.00	EAO	₱ 31.2 M/km	₱ 3,605.00
Total:		₱ 103,000.00	Total:		₱ 103,000.00

Justification:

1. Modification is necessary due to change in station limit from K0022 + 595 - K0022 + 974, K0023 + 049 - K0023 + 650, K0025 + 024 - K0027 + 156, **K0029 + 962 - K0030 + 681, K0030 + 772 - K0031 + 045** to K0022 + 595 - K0022 + 974, K0023 + 049 - K0023 + 650, K0025 + 024 - K0027 + 156 due to the following reasons:

- The funds allocation is sufficient only to widen **6.336** lane km road based on construction materials price data and labor rates.
- The decrease in physical target from **8.466** to **6.336** lane km due to huge volume of earthworks that requires slope protection works to prevent from rock fall and landslide and road safety component to complement design requirement, however the unit cost presented is within the allowable range set by this department.

2. Attached is the certification of reasonableness of unit cost dated February 26, 2021.

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Regional Operations
in Visayas, NCR and Region IV-B

APPROVED / DISAPPROVED

MARK A. VILLAR
Secretary

2.6 APJ/RRB

Department of Public Works and Highways
Office of the Secretary



WIN1F06179