



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
REGIONAL OFFICE IV-B
Edsa, Quezon City

Reference Number: **IVB-037**
Project ID: **P00505161LZ**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary

This refers to the memorandum dated March 24, 2021 of **OIC-Regional Director YOLANDA L. TANGCO**, **DPWH Region IV-B**, endorsing the request for approval of **Modification** of **District Engineer ELENA M. CASTILAN**, Romblon District Engineering Office, the project under FY-2021 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310208100345000 Project ID: P00505161LZ Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development – Off-Carriageway Improvement – Secondary Roads Tablas Circumferential Rd, K0001 + 243 - K0001 + 477, K0010 + 000 - K0011 + 145, K0011 + 182 - K0011 + 335, K0011 + 351 - K0011 + 374			Organizational Outcome 1: Ensure Safe and Reliable National Road System Network Development – Off-Carriageway Improvement – Secondary Roads Tablas Circumferential Rd, K0001 + 243 – K0001 + 536, K0009 + 991.80 – K0011 + 133		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Off-Carriageway Improvement: Shoulder Paving/Construction 4,656 sq.m	₱ 2.94 / square meters	₱ 13,685.70	CW1- Off-Carriageway Improvement: Shoulder Paving/Construction 3,427.71 sq.m	₱ 3.99 / square meters	₱ 13,685.70
EAO	-	₱ 279.30	EAO	-	₱ 279.30
Total:		₱ 13,965	Total:		₱ 13,965
Justification: <i>26% decrease in target ; 35% inc. in cost.</i> <ul style="list-style-type: none">Modification is sought due to additional drainage (Lined Canal) and slope protection structures (Stone Masonry) needed to protect the national road resulting to decrease in physical target and change in station limits from 4,656 sq.m to 3,427.71 sq.m and K0001 + 243 - K0001 + 477, K0010 + 000 - K0011 + 145, K0011 + 182 - K0011 + 335, K0011 + 351 - K0011 + 374 to K0001+243 – K0001+536, K0009+991.80 – K0011+133, respectively.Attached is the Certification of Reasonableness of Unit Cost dated March 19, 2021.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO
Undersecretary for Operations
In Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN1F06167