



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number:	VI 016
Project ID:	P00505177VS

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 26 February 2021 of **DPWH Region VI Director LEA N. DELFINADO, CESO III**, endorsing the request for Project Modification of **District Engineer NONIE A. VIYAR**, Iloilo 1st District Engineering Office, requesting for the approval of the **Modification** of the project under FY 2021 General Appropriation Act (GAA), to wit:

As per GAA/Original			As Modified		
Project Description					
UACS No. 310106100610000 Project ID: P00505177VS					
ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System			ORGANIZATIONAL OUTCOME 1: Ensure Safe and Reliable National Road System		
Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads			Asset Preservation Program - Rehabilitation/ Reconstruction/ Upgrading of Damaged Paved Roads - Tertiary Roads		
Guimbal-Tubungan Rd - K0035 + 353 - K0035 + 653, K0036 + 367 - K0036 + 959			Guimbal-Tubungan Rd - K0035 + 353 - K0035 + 653, K0036 + 367 - K0036 + 959, K0038 + 488 - K0039 + 000		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Estimated Cost (P'000)
CW1- Reconstruction to Concrete Pavement: 1.784 lane km	20,040.56 / lane km	35,752.36	CW1- Reconstruction to Concrete Pavement: 2.806 lane km	12,741.40 / lane km <i>25.4 M/km</i>	35,752.36
EAO	-	729.64	EAO	-	729.64
Total:		36,482.00	Total:		36,482.00
Justification: Modification is sought due to an adjustment in the station limits to include additional 1.022 lane km deteriorated road sections resulting to an increase in physical target from 1.784 lane km to 2.806 lane km and decrease in unit cost per lane km.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
In Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN1F06158