



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS  
**OFFICE OF THE SECRETARY**  
Manila

Reference  
Number: VIII 027  
Project  
ID: P00505326VS

**MEMORANDUM**

**FOR :** **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 15 February 2021 of **DPWH Region VIII Regional Director NERIE D. BUENO, CESO III**, requesting for the approval of the **Modification** of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310108100560000 Project ID: P00505326VS					
OO1: Ensure Safe and Reliable National Road System			OO1: Ensure Safe and Reliable National Road System		
Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads			Asset Preservation - Rehabilitation/ Reconstruction of National Roads with Slips, Slope Collapse, and Landslide - Secondary Roads		
Wright-Taft-Borongan Rd - K0871 + 260 - K0872 + 160			Wright-Taft-Borongan Rd - K0871 + <b>721</b> - <b>K0871 + 821</b>		
Physical Target	Unit Cost (P'000)	Allocation	Physical Target	Unit Cost (P'000)	Estimated Cost
CW1- Construction Road Slope Protection Structure: 10,000 Square Meters	₱ 9.65/ Square Meter	₱ 96.500M	CW1- Construction Road Slope Protection Structure: 4,378.74 Square Meters	₱ 22.0383/ Square Meter	₱ 96.500M
EAO		₱ 3.500M	EAO		₱ 3.500M
Total:		₱ 100.00M			₱ 100.00M
Justifications:					
Modification is requested due to following reasons: <i>56% decrease in physical target</i>					
1. Change in station limits to address the need for slope protection of the sections susceptible to landslide in order to stabilize the slope and to prevent erosion.					
2. The use of <u>Active Wire Mesh System</u> slope protection system increased the unit cost and consequently decrease the physical target, copy attached is Certificate of Reasonableness of Cost Estimate for your reference and guidance.					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

**ROBERTO R. BERNARDO, CESO I**  
Undersecretary for Operations  
in Visayas, NCR and Region IV-B

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.6 APJ/RRB

Department of Public Works and Highways  
Office of the Secretary



WIN1F06062

*Unit cost of details worked by RD  
dated Feb 1, 2021*