



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
Manila

Reference Number: **VIII-107**
Project ID: **P00505347VS**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This has reference to the herein memorandum dated March 4, 2021 of **DPWH Regional Director NERIE D. BUENO, CESO III, DPWH Region VIII**, endorsing the request for the approval of the **Modification** of **David P. Adongay, Jr., DPA, CESE, District Engineer, Northern Samar 2nd District Engineering Office**, Laoang, Northern Samar, of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310108100558000 Project ID: P00505347VS					
Organizational Outcome 1: Ensure Safe and Reliable National Road System			Organizational Outcome 1: Ensure Safe and Reliable National Road System		
Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads			Asset Preservation - Rehabilitation/Reconstruction of National Roads with Slips, Slope Collapse and Landslide - Secondary Roads		
Pangpang-Palapag-Mapanas-Gamay-Lapinig Rd - K0812 + 090 - K0812 + 275			Pangpang-Palapag-Mapanas-Gamay-Lapinig Rd - K0812 + 318 - K0812 + 460		
Physical Target	Unit Cost (P'000)	Allocation	Physical Target	Unit Cost (P'000)	Estimated Cost
CW1 – Construction of Road Slope Protection Structure: 5,500.00 Square Meters	P 9.65/ Square Meter	P 53.075 M	CW1 – Construction of Road Slope Protection Structure: 2,840.00 Square Meters	P 18.68838 / Square Meter	P 53.075 M
EAO	-	P 1.925 M	EAO	-	P 1.925 M
TOTAL:		P 55.000M	TOTAL:		P 55.000M
Justification <i>48% decrease in target; 93% increase in unit cost</i> The allocation of P 55.00 Million is not sufficient to cover the total cost of the original physical target. Hence, change of station limits from K0812 + 090 - K0812 + 275 to K0812 + 318 - K0812 + 460 is requested to prioritize road section that needs slope protection structure, thereby decreasing in physical target and consequently increasing the unit cost. <i>See DE Cert of Cost Reestimation.</i>					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

3.4 APJ/RRB

Department of Public Works and Highways
Office of the Secretary



WIN1F06498