



Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
OFFICE OF THE SECRETARY
MANILA

Reference Number: **IVB-098**
Project ID: **P00505616LZ**

MEMORANDUM

FOR : **MARK A. VILLAR**
Secretary
This Department

This refers to the memorandum dated 22 March 2021 of **DPWH Region IV-B, Officer-In-Charge, Office of the Regional Director YOLANDA L. TANGCO, CESO IV** endorsing the request for the approval of **Modification of District Engineer ANNIELYN E. PADULLO**, Southern Mindoro District Engineering Office, Dangay, Roxas, Oriental Mindoro of the project under FY 2021 General Appropriation Act (GAA), to wit;

As per GAA/Original			As Modified		
Project Description					
UACS No. 310102100694000 Project ID: P00505616LZ OO1: Ensure Safe and Reliable National Road System Asset Preservation – Preventive Maintenance – Secondary Roads Mindoro Oriental/ Occidental East Coastal Rd - K0189 + 000 – K0189+482			OO1: Ensure Safe and Reliable National Road System Asset Preservation – Preventive Maintenance – Secondary Roads Mindoro Oriental/ Occidental East Coastal Rd - K0189 + 000 – K0189+307		
Physical Target	Unit Cost (P'000)	Allocation (P'000)	Physical Target	Unit Cost (P'000)	Allocation (P'000)
CW1 – Preventive Maintenance 0.964 lane km	₱ 9,452.32 / Lane Km	₱ 9,112.04.00	CW1 – Preventive Maintenance 0.614 lane km	₱ 14,840.46 / Lane Km	₱ 9,112.04.00
EAO	-	₱ 185.96	EAO	₱ 29.6M / km	₱ 185.96
Total:		₱ 9,298.00	Total:		₱ 9,298.00
Justification: 36% decrease in target					
1) Modification is requested due to decreased in physical target from 0.964 lane km to 0.614 lane km as a result of overlay transition provided at shoulder/carriageway edge for the safety of road users.					
2) Also, decrease in length is cause by the increase in construction material hauling cost and additional cost for Construction Safety and Health Program relative to D.O. No.39, Series of 2020.					
3) Attached is the Certificate of Reasonableness of unit cost dated 18 th of March, 2021. but no cost breakdown indicated					

Based on our evaluation, the submitted request for modification of the said project is found in order. Hence, the said request is hereby recommended for the Secretary's consideration and approval.

ROBERTO R. BERNARDO, CESO I
Undersecretary for Operations
in Visayas, NCR and Region IV-B

APPROVED/DISAPPROVED:

MARK A. VILLAR
Secretary

Department of Public Works and Highways
Office of the Secretary



WIN1F06259