



Republic of the Philippines  
DEPARTMENT OF PUBLIC WORKS AND HIGHWAY  
OFFICE OF THE SECRETARY  
Manila

Reference Number:	IX - 0155
Project ID:	P00509764MN

May 24, 2021

MEMORANDUM

FOR : **MARK A. VILLAR**  
Secretary  
This Department

This refers to the memorandum dated 14 May 2021 of **DPWH Region IX Director CAYAMOMBAO D. DIA**, endorsing the request of **District Engineer Inocencio P. Sabugal, Zamboanga del sur 2<sup>nd</sup> District engineering Office** for the **modification** of the project under FY 2021 GAA, to wit;

As per GAA/Original		Project Description		As Modified	
UACS No. 310212100187000 Project ID: P00509764MN		OO1: Ensure Safe and Reliable National Road System - Network Development - Paving of Unpaved Roads - Tertiary Roads			
Sindangan-Bayog-Lakewood Rd - K1744 + 322 - K1746 + 322		Sindangan-Bayog-Lakewood Rd - K1748+606			
Type of Work/ Physical Target	Unit Cost	Allocation	Type of Work/ Physical Target	Unit Cost	Estimated Cost
CW1 – Paving of Unpaved Roads 4.002 lane km	₱ 4,897,551.224 / lane km	₱19,600,000.00	CW1 – Paving of Unpaved Roads 1.366 lane km	₱ 28.6n ₱14,348,462.66 / lane km	₱19,600,000.00
EAO	-	₱ 400,000.00	EAO		₱400,000.00
Total:		₱20,000,000.00	Total:		₱20,000,000.00
Justification:					
<ul style="list-style-type: none"><li>There is a decrease in the physical target from 4.002 lane-km to 1.366 lane-km due to the Price escalation of materials based on the latest Construction Materials Price Data, and hauling distance of 51.60 km from the source of the materials at Brgy. Poblacion, Guipos to the project site. It contributed to the increase in cost per kilometer of the project.</li><li>The project also includes the construction of Drainage and Slope Protection Structure which constitutes 19.337% (₱3,790,051.26), of the total project cost.</li><li>Change in station limits is requested, since the road from K1744 + 322 - K1747+922 are totally paved already. However, it was transferred to the adjacent unpaved section which is K1747+923 – K1748+606 to provide continuity to the concreting of the entire road</li></ul>					

Based on our evaluation, the submitted request for modification of the said project is in order; hence, approval hereof is recommended.

**EUGENIO R. PIPO JR.**  
Undersecretary for Regional Operations in Mindanao

**APPROVED/DISAPPROVED:**

**MARK A. VILLAR**  
Secretary

2.3 mksa/LCA/AVS/ERP

